

1. Meeting Details


Meeting Title:	Hardening Action item calls-Director required 3x per week.
Date / Time:	May 19th, 2021 9:15 AM – 10:15 AM
Facilitator:	[REDACTED]
Directors in Attendance:	[REDACTED]

2. Invite Details:

2021 Work Plan Requirements -

1. 200 miles in estimating by end of January for new nominations – **Update needed**
2. 200 miles out of estimating by end of 3-31-2021. – only if millstone one is met, and this is still being reviewed after the team receives the work.
3. Construction to execute 300 miles, including fire rebuild and line removal in 2021
4. 300 additional miles out of estimating by the end of Q3 2021- Minimum needed is a quarters worth of work in front of construction at all time after they have a quarter in hand. (Roughly 120 miles)
5. 200 additional miles estimated by end of 2021 for a total of 700 miles estimated in 2021.-Stretch target
6. 2021-2023 requirement >1100 miles total including 10% OH to UG/ line removal.

3. Invitee List



4. Key Discussion points

- Safety – Take ownership of your own safety. Highlight importance on Heat & Illness Prevention. [REDACTED] reiterated the importance of taking time-off if anyone is dealing with emotional destructive issues and to reach out to Employee Assistance Program (EAP) to seek assistance from trained professionals.
- Daily Snapshot Summary – End of May goal is 55 Miles, on track to achieve it. End of June Goal is 80 Miles constructed, which at the current pace is achievable too. 26 Miles are currently in active construction and 18 Miles in UNSC.

System Hardening Summary (Data Date 05-18-21):

Status Group		2021 Forecast (Miles)						
		Base Projects (08W)		Fire Rebuild (08W)		Idle Facilities (ZAF)	Other	Total
		GC	Contract	GC	Contract			
Miles Constructed		27.3	14.3	-	2.4	1.5	4.9	50.4
Miles in Construction Progress (CONS)		16.9	2.8	2.5	-	0.3	3.3	25.9
Ready for Construction (UNSC)		6.6	3.2	-	7.8	0.5	-	18.2
Dependency (PEND)		26.4	25.1	3.8	7.5	1.9	-	64.6
Estimating (ESTS)		37.4	25.9	1.5	24.2	2.2	-	91.3
Unscheduled Estimating (UNSE)	Scoped	32.52		24.4		-	-	57.0
	In Scoping	-		12.7		-	-	12.7
	Pre-Scoping	-		-		-	-	-
TOTAL		218.5		86.8		6.5	8.2	320

5. Action Items

Assigned To:	Order	Circuit	Note / Action
[REDACTED]	Multiple	PSPS- Oakhurst_Multiple	Need to rectify issues with [REDACTED] P6 node, which is preventing P6 dates from his jobs populating in the System Hardening Project Log.
[REDACTED]	[REDACTED]	CWSP – Kirker/Middletown	Need an update on the Remote Grid program for these orders.
[REDACTED]	Multiple	ECOP- Silverado; CWSP – Vaca Dixon	Need an update on the Veg Start Dates from Veg Management Team.
[REDACTED]	Multiple	CWSP - Highlands	Need to provide update on whether Base Maps are needed.
[REDACTED]	Multiple	CWSP – Wildwood	Need to update whether the Base Maps are completed and hand it over to Estimating.