To:
CC:
Sent: 6/23/2021 10:53:54 AM

RE: System Hardening Weekly Status

Thank you

Subject:

From:
Sent: Wednesday, June 23, 2021 9:51 AM
To:
Cc:
Subject: PF: System Hardening Weekly State

Subject: RE: System Hardening Weekly Status

Here is the weekly estimating summary we have been reviewing during the Wed 9:15am call. or I will do an overview during the call and that way we don't have to go line by line.

Let us know if you have questions...we will send this summary to you next week on Tuesday afternoon.



Subject: System Hardening Weekly Status

- 42 MTD and 154 YTD Miles Out of Estimating (includes fire rebuild) based on DS18 out date (not pend in date)
 - o 7.6 system hardening miles (excluding fire rebuild) remaining past due from May

Sum of Total Mileage Category/Work Plan	DS18 Month						Grand
Year	Jan	Feb	Mar	Apr	May	Jun	Total
Sys Hardening	6.4	4.2	11.1	37.3	16.8	23.0	98.9
2021	6.4	4.2	11.1	34.6	12.8	17.3	86.4
2022	0.0	0.0	0.0	2.7	4.1	5.7	12.4
Fire Rebuild	2.1	2.5	3.0	7.9	20.9	18.6	54.9
Grand Total	8.5	6.8	14.1	45.2	37.7	41.6	153.8

 Mileage in Estimating by EOD Month – 76.2 total miles planned in June with a focus on ensuring 2021 work is prioritized. Miles spread across internal and contract teams.

Sum of Total Mileage	EOD Month								
						Jun			
	Apr		May	Jun		Total	Jul	Aug	Sep
Category/Est									
Assignment				2021	2022				
Sys Hardening	1	1.4	7.6	29.1	13.6	42.6	32.3	0.1	6.3
Auburn	C	0.0	0.0	2.5	0.5	3.0	0.1	0.1	4.3
Fresno	C	0.0	0.0	0.0	0.0	0.0	1.7	0.0	0.0
BC&F	C	0.6	0.0	1.6	0.0	1.6	0.0	0.0	0.0
Santa Rosa	C	0.0	0.0	2.9	1.1	3.9	8.1	0.0	1.9
Stockton	C	0.0	0.0	3.1	0.0	3.1	1.3	0.0	0.0
W. Sac	C	0.0	0.0	6.2	0.0	6.2	0.0	0.0	0.0
CALENG	C	0.8	6.2	0.0	2.8	2.8	0.0	0.0	0.0
EEI	C	0.0	0.0	0.0	0.0	0.0	3.6	0.0	0.0
ENENG	C	0.0	0.0	0.0	8.1	8.1	13.9	0.0	0.0
QUES	C	0.0	0.0	11.8	1.1	12.9	3.3	0.0	0.0
TRC	C	0.0	1.4	1.0	0.0	1.0	0.3	0.0	0.0
Fire Rebuild	C	0.0	0.0	12.9	0.0	12.9	2.8	0.0	0.0
Grand Total	1	1.4	7.6	42.0	13.6	55.5	35.1	0.1	6.3

- May Variance
 - 2 jobs came back in to estimating from April and both are being redesigned and expected to be submitted to ADEs this week CWSP WYANDOTTE PH 1.1 in PEND morning of 6/23
 - 7.6 miles remaining from missed May EOD Primary variance to plan driven by ADE/OE resource constraint and ADEs/OEs working to get these remaining jobs out. Exceptions noted below, most jobs in ADE review

Year Order	Order Desc	Est Out Date	Est Resource	Est Assignment	Mileage	No
2021	ECOP-MIDDLETOWN 1101-H12-LR548-PH2.7	5/31/2021	Contract	CALENG	0.1	Sco
2021	ECOP - DIAMOND SPRINGS 1107 - H01-LR1402	5/14/2021	Contract	CALENG	5.0	Fin
2022	ECOP-MIDDLETOWN 1101-H12-LR548-PH2.3	5/31/2021	Contract	CALENG	0.3	Wa
2022	ECOP-MIDDLETOWN 1101-H12-LR548-PH2.5	5/31/2021	Contract	CALENG	0.5	Wa
2022	ECOP-MIDDLETOWN 1101-H12-LR548-PH2.4	5/31/2021	Contract	CALENG	0.2	Wa
2021	ECOP-MIDDLETOWN 1101-H16-LR48212 PH1.2	5/31/2021	Contract	TRC	0.8	De
2021	ECOP-MIDDLETOWN 1101-H16-LR48212 PH1.3	5/31/2021	Contract	TRC	0.6	Fin
					7.6	

- June Jobs (Excluding Fire rebuild) Risks and any EOD updates noted if jobs move out of June
 - o 2 jobs moved out of June for 1.3 miles. Exceptions noted at the bottom
 - o Risks noted below 2022 jobs 7 miles, 2021 jobs 9 miles
 - Jobs in orange are 2022 jobs where EODs are moving out to focus on priority EC work (~3miles)

	Work		Fat Out		
	Plan		Est Out	1 '	
Order	Year	Order Desc	Date	Est Resource	Est Assignmer
	.(/	1	
	2021	DIAMOND SPRINGS 1105 - LR 2102	6/30/2021	Design Center	Auburn
	2022	SH - UPPER LAKE 1101 CB	6/30/2021	Design Center	Auburn
	.1	ECOP - DIAMOND SPRINGS 1107 -	/	1	1
	2022	H02-LR1402	6/30/2021	Design Center	Auburn

i i	CWSP - MOUNTAIN QUARRIES			
2021	PH 1.3	6/30/2021	Design Center	Auburn
2021	SH - MIDDLTOWN 1103 - LR 830 PH4	6/30/2021	Design Center	Auburn
2021	CWSP - MIDDLETOWN 1103 - LR 830 PH2.3	6/30/2021	Design Center	Auburn
2021	ECOP - PUEBLO 2102 - H01-LR792 PH 1.2	6/21/2021	Design Center	Santa Rosa
2021	CWSP - MIDDLETOWN 1103 - LR 830 PH2.5	6/30/2021	Design Center	Santa Rosa
			-	
samen en te	CWSP - MIDDLETOWN 1102 -LR 302610 PH			
2022	1.7	6/30/2021	Design Center	Santa Rosa
2021	 ECOP - PUEBLO 2102 - H01-LR792 PH 1.1	6/30/2021	Design Center	Santa Rosa
2021	CWSP - MIDDLETOWN 1103 LR 830 PH 1.4	6/24/2021	Design Center	Santa Rosa
2021	CWSP - MIDDLETOWN 1103 LR 830 PH 1.8	6/30/2021	Design Center	Santa Rosa
2021	CWSP - MIDDLETOWN 1103 LR 830 PH 1.3	6/30/2021	Design Center	Santa Rosa
2021	OVOI WIBBELTOWN THOSEK GOOTTI I.S	0/00/2021	Design denter	Carra recoa
2021	CWSP - MIDDLETOWN 1103 LR 830 PH 1.2	6/11/2021	Design Center	Santa Rosa
SERVICE AND SO	PSPS - CALISTOGA 1102 - W/O NAPA	US STATE SEE NAME OF THE PARTY.		S-001
2022	RIVER	6/30/2021	Design Center	Santa Rosa
2021	CWSP - MIDDLETOWN 1103 LR 830 PH 1.7	6/30/2021	Design Center	Stockton
2021	CWSP - OLETA PH 1.2	6/21/2021	Design Center	Stockton
2021	CWSP - MIDDLETOWN 1103 LR 830 PH 1.5	6/30/2021	Design Center	Stockton
2021	CWSP - VACAVILLE PH 1.4	6/30/2021	Design Center	W. Sac
2021	CWSP - VACAVILLE PH 2.1	6/18/2021	Design Center	W. Sac
2021	CWSP - VACAVILLE PH 1.2	6/30/2021	Design Center	W. Sac
2021	CWSP - VACA DIXON	6/30/2021	Contract	BC&F
	ECOP-MIDDLETOWN 1101-H12-			
2021	LR548-PH2.8	6/30/2021	Contract	CALENG
	CWSP - EL DORADO 2101 - 19752 -PHASE			
2022	2.3	6/30/2021	Contract	CALENG
2022	CWSP - VOLTA	6/30/2021	Contract	CALENG
2022	CWSP - BUCKS CREEK 1101 CB PH 1	6/30/2021	Contract	EEI
2022	CWSP - KESWICK 1101 LR 1586 PH 1.3	6/30/2021	Contract	ENENG
2022	CVVOI RECVVIOR TIOTER 1900 FIT 1.0	0/00/2021	Contract	LINEINO
2022	ECOP - LAS GALLINAS A 1105 PH 2	6/30/2021	Contract	ENENG
2022	EGGI E//G G/(EEIIV/(G// 110011112	0/00/2021	Contract	LIVEIVO
District Mark Artist Asses	CWSP - MOUNTAIN QUARRIES	La grade that supplied they seek the	-	
2022	PH1.1	6/30/2021	Contract	ENENG
2022	CWSP - KESWICK 1101 LR 1586 PH 1.1	6/30/2021	Contract	ENENG
	CWSP - MOUNTAIN QUARRIES			
2022	PH 1.2	6/30/2021	Contract	ENENG
2022		5,00,2021	Johnada	

2				20 2	
		CWSP-SHINGLE SPRINGS 2109-LR			
	2022	9372-PH2.1	6/30/2021	Contract	QUES
	2021	CWSP - DESCHUTES PH 2.4	6/30/2021	Contract	QUES
	2021	CWSP - DESCHUTES PH1.1	6/30/2021	Contract	QUES
	2021	CWSP - DESCHUTES PH1.2	6/30/2021	Contract	QUES
	2021	CWSP - DESCHUTES PH 2.2	6/30/2021	Contract	QUES
	0004	CWSP-SHINGLE SPRINGS 2109-LR	0/00/0004	0	OUE0
	2021	9372-PH2.2 ECOP-MIDDLETOWN 1101-H16-LR48212	6/30/2021	Contract	QUES
	2021	PH2.3	6/30/2021	Contract	TRC
	2021	ECOP - MIDDLETOWN 1101 - H16-LR48212	0/00/2021	Contract	1110
	2021	PH1	6/30/2021	Contract	TRC
					2021 At Risk
					2022 At Risk
			6/4/2021		
			updated to		
	2022	ECOP - FULTON 1107 - H02-LR604 PH1.1	7/4	Design Center	Santa Rosa
			6/30/2021 -		
	2022	CWSP - VACAVILLE	Removed	Design Center	W. Sac