From:	
To: CC: Sent: Subject:	6/23/2021 10:57:16 AM RE: System Hardening Weekly Status
you may have to b	be ready to jump in when <b>sectors</b> drops off the call randomly 😂
PMP Project Manager	
Pacific Gas and Elec	tric Company
From: Sent: Wednesday, Jur To: Cc: Subject: RE: System	he 23, 2021 10:54 AM A status Hardening Weekly Status
Thank you	
t	
Hi Here is the v	he 23, 2021 9:51 AM Hardening Weekly Status veekly estimating summary we have been reviewing during the Wed 9:15am call. In overview during the call and that way we don't have to go line by line.
Let us know if you hav	e questionswe will send this summary to you next week on Tuesday afternoon.
From: Sent: Tuesday, June 2 To: Cc:	2, 2021 4:14 PM
Subject: System Hard	lening Weekly Status

- 42 MTD and 154 YTD Miles Out of Estimating (includes fire rebuild) based on DS18 out date (not pend in date)
  - 7.6 system hardening miles (excluding fire rebuild) remaining past due from May

Sum of Total Mileage Category/Work Plan	DS18 Month							Grand
Year	Jan		Feb	Mar	Apr	Мау	Jun	Total
Sys Hardening		6.4	4.2	11.1	37.3	16.8	23.0	98.9
2021		6.4	4.2	11.1	34.6	12.8	17.3	86.4
2022		0.0	0.0	0.0	2.7	4.1	5.7	12.4
Fire Rebuild		2.1	2.5	3.0	7.9	20.9	18.6	54.9
Grand Total		8.5	6.8	14.1	45.2	37.7	41.6	153.8

 Mileage in Estimating by EOD Month – 76.2 total miles planned in June with a focus on ensuring 2021 work is prioritized. Miles spread across internal and contract teams.

Sum of Total Mileage	EOD Month							
	Apr	Мау	Jun		Jun Total	Jul	Aug	Sep
Category/Est Assignment			2021	2022		•		
Sys Hardening	1.4	4 7.6	29.1	13.6	42.6	32.3	0.1	6.3
Auburn	0.	0.0	2.5	0.5	3.0	0.1	0.1	4.3
Fresno	0.	0.0	0.0	0.0	0.0	1.7	0.0	0.0
BC&F	0.	0.0	1.6	0.0	1.6	0.0	0.0	0.0
Santa Rosa	0.	0.0	2.9	1.1	3.9	8.1	0.0	1.9
Stockton	0.	0.0	3.1	0.0	3.1	1.3	0.0	0.0
W. Sac	0.	0.0	6.2	0.0	6.2	0.0	0.0	0.0
CALENG	0.	6.2	0.0	2.8	2.8	0.0	0.0	0.0
EEI	0.	0.0	0.0	0.0	0.0	3.6	0.0	0.0
ENENG	0.	0.0	0.0	8.1	8.1	13.9	0.0	0.0
QUES	0.	0.0	11.8	1.1	12.9	3.3	0.0	0.0
TRC	0.	0 1.4	1.0	0.0	1.0	0.3	0.0	0.0
Fire Rebuild	0.	0.0	12.9	0.0	12.9	2.8	0.0	0.0
Grand Total	1.4	4 7.6	42.0	13.6	55.5	35.1	0.1	6.3

May Variance –

 2 jobs came back in to estimating from April and both are being redesigned and expected to be submitted to ADEs this week
CWSP - WYANDOTTE 110932586 PH 1.1 in PEND morning of 6/23

 7.6 miles remaining from missed May EOD - Primary variance to plan driven by ADE/OE resource constraint and ADEs/OEs working to get these remaining jobs out. Exceptions noted below, most jobs in ADE review

Year Order	Order Desc	Est Out Date Est Resource	Est Assignment	Mileage	No
2021	ECOP-MIDDLETOWN 1101-H12-LR548-PH2.7	5/31/2021 Contract	CALENG	0.1	Sco
2021	ECOP - DIAMOND SPRINGS 1107 - H01-LR1402	5/14/2021 Contract	CALENG	5.0	Fin
2022	ECOP-MIDDLETOWN 1101-H12-LR548-PH2.3	5/31/2021 Contract	CALENG	0.3	Wa
2022	ECOP-MIDDLETOWN 1101-H12-LR548-PH2.5	5/31/2021 Contract	CALENG	0.5	Wa
2022	ECOP-MIDDLETOWN 1101-H12-LR548-PH2.4	5/31/2021 Contract	CALENG	0.2	Wa
2021	ECOP-MIDDLETOWN 1101-H16-LR48212 PH1.2	5/31/2021 Contract	TRC	0.8	De
2021	ECOP-MIDDLETOWN 1101-H16-LR48212 PH1.3	5/31/2021 Contract	TRC	0.6	Fin
				7.6	

• June Jobs (Excluding Fire rebuild) – Risks and any EOD updates noted if jobs move out of June

 $\circ$  2 jobs moved out of June for 1.3 miles. Exceptions noted at the bottom

- Risks noted below 2022 jobs 7 miles, 2021 jobs 9 miles
- Jobs in orange are 2022 jobs where EODs are moving out to focus on priority EC work (~3miles)

	Work Plan		Est Out		
Order	Year	ar Order Desc		Est Resource	Est Assignmer
	2021	DIAMOND SPRINGS 1105 - LR 2102	6/30/2021	Design Center	Auburn
	2022	SH - UPPER LAKE 1101 CB	6/30/2021	Design Center	Auburn
	2022	ECOP - DIAMOND SPRINGS 1107 - H02-LR1402	6/30/2021	Design Center	Auburn
	2021	CWSP - MOUNTAIN QUARRIES 21016953 PH 1.3	6/30/2021	Design Center	Auburn
	2021	SH - MIDDLTOWN 1103 - LR 830 PH4	6/30/2021	Design Center	Auburn
	2021	CWSP - MIDDLETOWN 1103 - LR 830 PH2.3	6/30/2021	Design Center	Auburn
	2021	ECOP - PUEBLO 2102 - H01-LR792 PH 1.2	6/21/2021	Design Center	Santa Rosa
	2021	CWSP - MIDDLETOWN 1103 - LR 830 PH2.5	6/30/2021	Design Center	Santa Rosa
	2022	CWSP - MIDDLETOWN 1102 -LR 302610 PH 1.7	6/30/2021	Design Center	Santa Rosa
	2021	ECOP - PUEBLO 2102 - H01-LR792 PH 1.1	6/30/2021	Design Center	Santa Rosa
	2021	CWSP - MIDDLETOWN 1103 LR 830 PH 1.4	6/24/2021	Design Center	Santa Rosa
	2021	CWSP - MIDDLETOWN 1103 LR 830 PH 1.8	6/30/2021	Design Center	Santa Rosa
	2021	CWSP - MIDDLETOWN 1103 LR 830 PH 1.3	6/30/2021	Design Center	Santa Rosa
	2021	CWSP - MIDDLETOWN 1103 LR 830 PH 1.2	6/11/2021	Design Center	Santa Rosa
	2022	PSPS - CALISTOGA 1102 - W/O NAPA RIVER	6/30/2021	Design Center	Santa Rosa
	2021	CWSP - MIDDLETOWN 1103 LR 830 PH 1.7	6/30/2021	Design Center	Stockton
	2021	CWSP - OLETA 1101754718 PH 1.2	6/21/2021	Design Center	Stockton
	2021	CWSP - MIDDLETOWN 1103 LR 830 PH 1.5	6/30/2021	Design Center	Stockton
	2021	CWSP - VACAVILLE 11046542 PH 1.4	6/30/2021	Design Center	W. Sac
	2021	CWSP - VACAVILLE 11046542 - PH 2.1	6/18/2021	Design Center	W. Sac
	2021	CWSP - VACAVILLE 11046542 PH 1.2	6/30/2021	Design Center	W. Sac
	2021	CWSP - VACA DIXON 1105965390	6/30/2021	Contract	BC&F
	2021	ECOP-MIDDLETOWN 1101-H12- LR548-PH2.8	6/30/2021	Contract	CALENG

	CWSP - EL DORADO 2101 - 19752 -PHASE			
2022	2.3	6/30/2021	Contract	CALENG
2022	CWSP - VOLTA 110149742	6/30/2021	Contract	CALENG
2022	CWSP - BUCKS CREEK 1101 CB PH 1	6/30/2021	Contract	EEI
2022	CWSP - KESWICK 1101 LR 1586 PH 1.3	6/30/2021	Contract	ENENG
2022	ECOP - LAS GALLINAS A 1105 PH 2	6/30/2021	Contract	ENENG
	CWSP - MOUNTAIN QUARRIES 21016953			
2022	PH1.1	6/30/2021	Contract	ENENG
2022	CWSP - KESWICK 1101 LR 1586 PH 1.1	6/30/2021	Contract	ENENG
	CWSP - MOUNTAIN QUARRIES 21016953			
2022	PH 1.2	6/30/2021	Contract	ENENG
	CWSP-SHINGLE SPRINGS 2109-LR			
2022	9372-PH2.1	6/30/2021	Contract	QUES
2021	CWSP - DESCHUTES 11049718 PH 2.4	6/30/2021	Contract	QUES
2021	CWSP - DESCHUTES 11049718 PH1.1	6/30/2021	Contract	QUES
2021	CWSP - DESCHUTES 11049718 PH1.2	6/30/2021	Contract	QUES
2021	CWSP - DESCHUTES 11049718 PH 2.2	6/30/2021	Contract	QUES
2024	CWSP-SHINGLE SPRINGS 2109-LR	6/20/2024	Contract	
2021	9372-PH2.2 ECOP-MIDDLETOWN 1101-H16-LR48212	6/30/2021	Contract	QUES
2021	PH2.3	6/30/2021	Contract	TRC
0001	ECOP - MIDDLETOWN 1101 - H16-LR48212	0/00/0001		
2021	PH1	6/30/2021	Contract	TRC

2021 At Risk

					2022 At Risk
			6/4/2021		
			updated to		
	2022	ECOP - FULTON 1107 - H02-LR604 PH1.1	7/4	Design Center	Santa Rosa

## PGE-DIXIE-NDCAL-000007966

			6/30/2021 -		200 10.004 Eller 77
	2022	CWSP - VACAVILLE 11046542 PH 1.5	Removed	Design Center	W. Sac