From:

To: CC:

Sent: Subject: 7/6/2021 4:50:03 PM

System Hardening Weekly Status

Hi Guys! Below is this week's update.

will be doing the update again as I will be traveling. TY

- 66.4 YTD Miles Out of Estimating (includes fire rebuild) based on DS18 out date (not pend in date)
 - o All May jobs out of estimating except single exception noted below
 - ~26 miles of June jobs have carried in to July. All were noted risks except one job highlighted in the details and we will provide that update when it is received.

Sum of Total Mileage	DS18 Month							
Category/Work Plan Year	lon	Ech	Mor	Λ	Mov	lum	le d	Grand
rear	Jan	Feb	Mar	Apr	May	Jun	Jul	Total
Sys Hardening	6.4	4.2	11.1	37.3	16.1	38.9	7.8	121.
2021	6.4	4.2	11.1	34.6	12.8	28.8	6.3	104.
2022	0.0	0.0	0.0	2.7	3.4	10.0	1.5	17.
Fire Rebuild	1.6	2.4	2.3	7.9	19.8	27.5	0.0	61.
Grand Total	7.9	6.6	13.4	45.2	35.9	66.4	7.8	183.

- Mileage in Estimating by EOD Month 30.9 miles, primarily 2022 work, expected out in July
 - 21.4 2021 miles remaining in June with 13.1 expected to carry in to July primary driver continue to be pushing for faster turn-around times, primarily with contract assigned work, managing revisions and walk down schedules

Sum of Total Mileage	EOD Month									
	May	Jun		Jun Total	Jul		Jul Total	Aug		
Category/Assignment		2021	2022		2021	2022				
Sys Hardening	8.0	16.0	9.7	25.8	4.8	26.1	30.9	10.		
Auburn	0.0	0.0	0.0	0.0	1.6	0.1	1.7	0.		
BC&F	0.0	1.6	0.0	1.6	0.6	0.0	0.6	0.		
CALENG	0.0	0.0	2.8	2.8	0.1	0.0	0.1	0.		
EEI	0.0	0.0	0.0	0.0	0.0	5.5	5.5	0.		
ENENG	0.0	0.0	7.0	7.0	0.0	13.2	13.2	0.		
Fresno	0.0	0.0	0.0	0.0	1.7	0.0	1.7	0.		
QUES	0.0	5.8	0.0	5.8	0.0	4.4	4.4	0.		
Santa Rosa	0.0	1.7	0.0	1.7	0.0	0.0	0.0	8.		
Stockton	0.0	0.0	0.0	0.0	0.0	0.0	0.0	1.		
TRC	0.8	0.8	0.0	0.8	0.8	2.9	3.8	0.		
W. Sac	0.0	6.2	0.0	6.2	0.0	0.0	0.0	0.		
Fire Rebuild	0.0	0.7	0.0	0.7	8.5	0.0	8.5	0.		
Grand Total	0.8	16.7	9.7	26.4	13.3	26.1	39.4	10.		

- May/June Variance -
 - Single job remaining from May expected out soon
 - All notes were called out prior to the end of June with the exception of Vacaville ph. 1.4

May/June Carryover

inajioanio carryo	1 21				
W. J. Di - V	0.1	0.1.0	Est Out	F.15	Est
Work Plan Year	Order	Order Desc	Date	Est Resource	Assign
		ECOP-MIDDLETOWN 1101-H16-LR48212			
2021		PH1.2	5/31/2021	Contract	TRC
S NO DAY INC				_	
2021		CWSP - VACA DIXON 1105965390	6/30/2021	Contract	BC&F
See 1991 1000 1000		CWSP - EL DORADO 2101 - 19752 -PHASE			V=2 % 31 (8 300 500
2022		2.3	6/30/2021	Contract	CALEN
			0/00/05=:		
2022		CWSP - KESWICK 1101 LR 1586 PH 1.3	6/30/2021	Contract	ENENG
		CWSP - MOUNTAIN QUARRIES 21016953	0/00/05=:		
2022		PH 1.2	6/30/2021	Contract	ENENG
2022		CWSP - KESWICK 1101 LR 1586 PH 1.1	6/30/2021	Contract	ENENG
		CWSP - MOUNTAIN QUARRIES 21016953			
2022		PH1.1	6/30/2021	Contract	ENENG
2022		ECOP - LAS GALLINAS A 1105 PH 2	6/30/2021	Contract	ENENG
2021		CWSP - DESCHUTES 11049718 PH1.1	6/30/2021	Contract	QUES
2021		CWSP - DESCHUTES 11049718 PH1.2	6/30/2021	Contract	QUES
		ECOP-MIDDLETOWN 1101-H16-LR48212	5 Day 16 Day 17 Day 18		
2021		PH2.3	6/30/2021	Contract	TRC
2021		CWSP - MIDDLETOWN 1103 LR 830 PH 1.2	6/11/2021	Design Center	Santa F
2021		ECOP - PUEBLO 2102 - H01-LR792 PH 1.1	6/30/2021	Design Center	Santa F
2021		CWSP - VACAVILLE 11046542 PH 1.4	6/30/2021	Design Center	W. Sac
2021		CWSP - VACAVILLE 11046542 PH 1.2	6/30/2021	Design Center	W. Sac
		- 1 - 1 - 1 - 1 - 1 - 1 - 1 - 1 - 1 - 1			

• July Jobs (Excluding Fire rebuild) – Risks noted below

Work Plan Year	Order	Order Desc	EOD	Est Resource
2021		DIAMOND SPRINGS 1105 - LR 2102	7/30/2021	Design Center
		PSPS - BRUNSWICK 1110 - MORGAN RANCH		
2022		DR	7/31/2021	Design Center
2021		CWSP - MARIPOSA 2102440236 PH1.1	7/31/2021	Design Center
2021		CWSP - MIDDLETOWN 1101118494 PH 1.2	7/31/2021	Contract
2021		ECOP-MIDDLETOWN 1101-H12-LR548-PH2.7	7/31/2021	Contract
2022		CWSP - BUCKS CREEK 1101 CB PH 2	7/31/2021	Contract
2022		CWSP-MIWUK 1702-LR8090-PH 1.6	7/31/2021	Contract
2022		CWSP - BUCKS CREEK 1101 CB PH 3	7/31/2021	Contract

2222		7/04/0004	0 1 1
2022	CWSP - KESWICK 1101 LR 1586 PH 1.4	7/31/2021	Contract
2022	CWSP - KONOCTI 1102 LR 965078 PH1	7/31/2021	Contract
2022	CWSP - WILDWOOD 1101 LR 1454 TEHAMA CO	7/31/2021	Contract
2022	CWSP - WILDWOOD 11011454	7/31/2021	Contract
2022	CWSP - KONOCTI 1102 LR 965078 PH3	7/31/2021	Contract
2022	CWSP - KONOCTI 1102 LR 965078 PH2	7/31/2021	Contract
2022	CWSP-WILDWOOD 1101-LR 1454-TEHAMA CO PH2	7/31/2021	Contract
2022	CWSP-SHINGLE SPRINGS 2109-LR 9372-PH1.1	7/31/2021	Contract
2022	CWSP-SHINGLE SPRINGS 2109-LR 9372-PH2.1	7/31/2021	Contract
2022	CWSP-SHINGLE SPRINGS 2109-LR 9372-PH2.3	7/31/2021	Contract
2021	ECOP-MIDDLETOWN 1101-H16-LR48212 PH1.7	7/31/2021	Contract
2021	ECOP-MIDDLETOWN 1101-H16-LR48212 PH1.8	7/31/2021	Contract
2022	ECOP-MIDDLETOWN 1101-H16-LR48212 PH1.5	7/31/2021	Contract
2022	ECOP-MIDDLETOWN 1101-H16-LR48212 PH1.6	7/31/2021	Contract