From:	
То:	
CC:	
Sent: Subject:	7/7/2021 11:50:54 AM RE: System Hardening Weekly Status
Thanks Toom	
Thanks, Team.	
was just mo	oved to ESTS.
From: Sent: Wednesday, To Cc	July 07, 2021 11:39 AM
Subject: RE: Syste	m Hardening Weekly Status
Hi Team,	
_The Ba	asemap was delivered on 7/2/2021. I had updated the DOT last night
lagree	with Josh's comments below. We can finalize the mapping once we have a clear scope.
Thank you	
From: Sent: Wednesday, . To	July 7, 2021 11:29 AM
Cc	
Subject: RE: Syste	m Hardening Weekly Status
FYI-For	we are waiting to hear back from the remote grid team if they are a go or no go on scope.
From: Sent: Wednesday, 、 To: Cc	July 07, 2021 10:36 AM

PGE-DIXIE-NDCAL-000008101

Subject: RE: System Hardening Weekly Status

Hi

Can you please advise

of the basemap status for the two projects mentioned below?

CWSP - MARIPOSA 2102440236 PH1.3 - this one looks like we are waiting for the base map to be delivered. We need a basemap due to Caltrans. The base map status shows "In Progress", and the expected base map complete states 7/2. Do you know if the base map was received?

ECOP - PUEBLO 2102 - H01-LR792 PH 1.3 - - this one looks like we are waiting for the base map to be delivered. Expected base map complete states 7/25.

Thanks in advance,

PMP
Project Manager Supervisor
Mobile:
Email:
Pacific Gas and
<u>Electric Company</u>

From:	
Sent: Wednesday, July 7, 2021 10:16 AM	
То:	
Cc:	
Subject: RE: System Hardening Weekly Status	

Hi

Thanks again for sharing this email on the call, I totally forgot about the transformer replacement until my power went out.

I wanted to follow up on the two PMs you called out with forecasted 2021 miles:

CWSP - MARIPOSA 2102440236 PH1.3- this one looks like we are waiting for the base map to be delivered. We need a basemap due to Caltrans. The base map status shows "In Progress", and the expected base map complete states 7/2. Do you know if the base map was received?

35227033- ECOP - PUEBLO 2102 - Ho1-LR792 PH 1.3 - this one looks like we are waiting for the base map to be delivered. Expected base map complete states 7/25.

Let me know if you have any questions,

From: Sent: Tuesday, July 06, 2021 4:50 PM To:		
Subject: System Hardening Weekly Status		
Hi Guys! Below is this week's update	will be doing the update again as I will be traveling. TY!	

- 66.4 YTD Miles Out of Estimating (includes fire rebuild) based on DS18 out date (not pend in date)
 All May jobs out of estimating except single exception noted below
 - ~26 miles of June jobs have carried in to July. All were noted risks except one job highlighted in the details and we will provide that update when it is received.

Sum of Total Mileage	DS18 Month							
Category/Work Plan	lan	Fab	Man	A	Marr	l	L.I	Grand
Year	Jan	Feb	Mar	Apr	Мау	Jun	Jul	Total
Sys Hardening	6.4	4.2	11.1	37.3	16.1	38.9	7.8	121.
2021	6.4	4.2	11.1	34.6	12.8	28.8	6.3	104.
2022	0.0	0.0	0.0	2.7	3.4	10.0	1.5	17.
Fire Rebuild	1.6	2.4	2.3	7.9	19.8	27.5	0.0	61.
Grand Total	7.9	6.6	13.4	45.2	35.9	66.4	7.8	183.

- Mileage in Estimating by EOD Month 30.9 miles, primarily 2022 work, expected out in July
 - 21.4 2021 miles remaining in June with 13.1 expected to carry in to July primary driver continue to be pushing for faster turn-around times, primarily with contract assigned work, managing revisions and walk down schedules

Sum of Total Mileage	EOD Month							
	Мау	Jun		Jun Total	Jul		Jul Total	Aug
Category/Assignment		2021	2022		2021	2022		
Sys Hardening	0.8	16.0	9.7	25.8	4.8	26.1	30.9	10.
Auburn	0.0	0.0	0.0	0.0	1.6	0.1	1.7	0.
BC&F	0.0	1.6	0.0	1.6	0.6	0.0	0.6	0.
CALENG	0.0	0.0	2.8	2.8	0.1	0.0	0.1	0.
EEI	0.0	0.0	0.0	0.0	0.0	5.5	5.5	0.
ENENG	0.0	0.0	7.0	7.0	0.0	13.2	13.2	0.
Fresno	0.0	0.0	0.0	0.0	1.7	0.0	1.7	0.
QUES	0.0	5.8	0.0	5.8	0.0	4.4	4.4	0.
Santa Rosa	0.0	1.7	0.0	1.7	0.0	0.0	0.0	8.
Stockton	0.0	0.0	0.0	0.0	0.0	0.0	0.0	1.
TRC	0.8	0.8	0.0	0.8	0.8	2.9	3.8	0.
W. Sac	0.0	6.2	0.0	6.2	0.0	0.0	0.0	0.
Fire Rebuild	0.0	0.7	0.0	0.7	8.5	0.0	8.5	0.
Grand Total	0.8	16.7	9.7	26.4	13.3	26.1	39.4	10.

• May/June Variance -

• Single job remaining from May expected out soon

• All notes were called out prior to the end of June with the exception of Vacaville ph. 1.4

May/June Carryover

	No. 674 KIN		Est Out		Est
Work Plan Year	Order	Order Desc	Date	Est Resource	Assign
		ECOP-MIDDLETOWN 1101-H16-LR48212			
2021		PH1.2	5/31/2021	Contract	TRC
				-	
2021		CWSP - VACA DIXON 1105965390	6/30/2021	Contract	BC&F
		CWSP - EL DORADO 2101 - 19752 -PHASE		-	
2022	_	2.3	6/30/2021	Contract	CALEN
0000			C/20/2024	Contract	
2022	-	CWSP - KESWICK 1101 LR 1586 PH 1.3	6/30/2021	Contract	ENENG
2022		CWSP - MOUNTAIN QUARRIES 21016953	6/20/2024	Contract	
2022	-	PH 1.2	6/30/2021	Contract	ENENG
2022		CWSP - KESWICK 1101 LR 1586 PH 1.1	6/30/2021	Contract	ENENG
		CWSP - MOUNTAIN QUARRIES 21016953		• • •	
2022		PH1.1	6/30/2021	Contract	ENENG
2022		ECOP - LAS GALLINAS A 1105 PH 2	6/30/2021	Contract	ENENG
	-				
2021	-	CWSP - DESCHUTES 11049718 PH1.1	6/30/2021	Contract	QUES
2021		CWSP - DESCHUTES 11049718 PH1.2	6/30/2021	Contract	QUES
		ECOP-MIDDLETOWN 1101-H16-LR48212	0,00,2021	oomuut	4010
2021		PH2.3	6/30/2021	Contract	TRC
2021		CWSP - MIDDLETOWN 1103 LR 830 PH 1.2	6/11/2021	Design Center	Santa R
				-	
2021		ECOP - PUEBLO 2102 - H01-LR792 PH 1.1	6/30/2021	Design Center	Santa R
2021		CWSP - VACAVILLE 11046542 PH 1.4	6/30/2021	Design Center	W. Sac
2021		CWSP - VACAVILLE 11046542 PH 1.2	6/30/2021	Design Center	W. Sac
				-	

• July Jobs (Excluding Fire rebuild) – Risks noted below

Work Plan Year	Order	Order Desc	EOD	Est Resource
2021		DIAMOND SPRINGS 1105 - LR 2102	7/30/2021	Design Center
2022		PSPS - BRUNSWICK 1110 - MORGAN RANCH DR	7/31/2021	Design Center
2021		CWSP - MARIPOSA 2102440236 PH1.1	7/31/2021	Design Center
2021		CWSP - MIDDLETOWN 1101118494 PH 1.2	7/31/2021	Contract
2021		ECOP-MIDDLETOWN 1101-H12-LR548-PH2.7	7/31/2021	Contract
2022		CWSP - BUCKS CREEK 1101 CB PH 2	7/31/2021	Contract
2022		CWSP-MIWUK 1702-LR8090-PH 1.6	7/31/2021	Contract
2022		CWSP - BUCKS CREEK 1101 CB PH 3	7/31/2021	Contract
2022		CWSP - KESWICK 1101 LR 1586 PH 1.4	7/31/2021	Contract
2022		CWSP - KONOCTI 1102 LR 965078 PH1	7/31/2021	Contract

PGE-DIXIE-NDCAL-000008104

2022	CWSP - WILDWOOD 1101 LR 1454 TEHAMA CO	7/31/2021	Contract
2022	00	1/31/2021	Contract
2022	CWSP - WILDWOOD 11011454	7/31/2021	Contract
2022	CWSP - KONOCTI 1102 LR 965078 PH3	7/31/2021	Contract
2022	CWSP - KONOCTI 1102 LR 965078 PH2	7/31/2021	Contract
2022	CWSP-WILDWOOD 1101-LR 1454-TEHAMA CO PH2	7/31/2021	Contract
2022	CWSP-SHINGLE SPRINGS 2109-LR 9372-PH1.1	7/31/2021	Contract
2022	CWSP-SHINGLE SPRINGS 2109-LR 9372-PH2.1	7/31/2021	Contract
2022	CWSP-SHINGLE SPRINGS 2109-LR 9372-PH2.3	7/31/2021	
2021	ECOP-MIDDLETOWN 1101-H16-LR48212 PH1.7	7/31/2021	Contract
2021	ECOP-MIDDLETOWN 1101-H16-LR48212 PH1.8	7/31/2021	Contract
2022	ECOP-MIDDLETOWN 1101-H16-LR48212 PH1.5	7/31/2021	Contract
2022	ECOP-MIDDLETOWN 1101-H16-LR48212 PH1.6	7/31/2021	