

**From:** [REDACTED]  
**To:** [REDACTED]  
**CC:** [REDACTED]  
**Sent:** 3/18/2021 2:48:42 PM  
**Subject:** RE: SH Miles completed YTD Feb  
**Importance:** High  
**Attachments:** Board\_System Hardening Project Tracker\_Feb 2021\_v2.xlsx

Thanks. I'm trying to align the Order numbers with the order numbers in the 08W Approved Project list and can't find 3 order numbers highlighted in yellow. Attaching the tracking file that [REDACTED] team helped build – see Tab "08W Project List". I understand that other order numbers are not in the list because they are not 08W, but these three should be in the list, no?

Thanks,

**From:** [REDACTED]  
**Sent:** Thursday, March 18, 2021 2:20 PM  
**To:** [REDACTED]  
**Cc:** [REDACTED]  
**Subject:** RE: SH Miles completed YTD Feb

See 2021 Miles Installed Column below.

Order	Order Description	SAP Status	User Status Group	Planned Conductor Feet	Planned Conductor Miles
[REDACTED]	*FT-REPL POLE:17SW/O C/O 7943 TO KATE H.	FICL	Construction	3671	0.6
[REDACTED]	X STS-TRAN_IDLE_REMV-16 POLES FROM E.O.	CLSD	Construction	457	0.0
[REDACTED]	STS-POLE_IDLE_REMV-17425 BAKER RILEY	FICL	Construction	1159	0.2
[REDACTED]	OCGC CWSP-KONOCTI 1102-LR 532 PH 10	DOCC	Construction	5621	1.0
[REDACTED]	CWSP - PINE GROVE 1102 - LR1222 - PH 1.6	MAPP	Construction	6126	1.1
[REDACTED]	CWSP - PINE GROVE 1102 - LR1222 - PH 2.4	CONS	Construction	8392	1.5
[REDACTED]	CWSP - MIWUK 1701_OCB - PH 1.2	CONS	Construction	8512	1.6
[REDACTED]	CWSP-BRUNSWICK 1103 LR50070 ZONE-PH 2.2	CONS	Construction	10010	1.8
[REDACTED]	CWSP - MIWUK 1702 - OCB - PH 1.2	DOCC	Construction	10932	2.0
[REDACTED]	CWSP-MIWUK 1702-LR 38218-PH 1.3	DOCC	Construction	11065	2.0
[REDACTED]	CWSP-MIWUK 1702-LR 6018-PHASE 1.2	DOCC	Construction	7225	1.3
[REDACTED]	CWSP-BRUNSWICK 1103 LR50070 ZONE-PH 3.6	CONS	Construction	11395	2.1

[REDACTED]	STS-OFAC_IDLE_REMV- 1NE/O 24099 DERSCH	DOCC	Construction	2107	0.3
[REDACTED]	STS-REM IDLE 12KV-110 PARKHILL,S.MARGAR	CLSD	Construction	522	0.0
[REDACTED]	STRM-OAKHURST 1103-LR 5120 PH1	CONS	Construction	10401.6	1.9
[REDACTED]	RIO DELL STORM REBUILD	UNSC	Ready	15048	2.8
[REDACTED]	CWSP - FITCH MOUNTAIN 1113 LR 24918	CONS	Construction	29328	5.5

[REDACTED] | PG&E - System Hardening

*Some of the measures included in this email are contemplated as additional precautionary measures intended to further reduce the risk of wildfires.*

---

**From:** [REDACTED]  
**Sent:** Thursday, March 18, 2021 11:13 AM  
**To:** [REDACTED]  
**Cc:** [REDACTED]  
**Subject:** RE: SH Miles completed YTD Feb

[REDACTED]

Can you provide [REDACTED] the breakdown of the 2021 completed miles as of the end of Feb?

[REDACTED]

---

**From:** [REDACTED]  
**Sent:** Thursday, March 18, 2021 10:16 AM  
**To:** [REDACTED]  
**Cc:** [REDACTED]  
**Subject:** SH Miles completed YTD Feb  
**Importance:** High

[REDACTED]

Working on some materials for the board. Could you please send me breakdown of the completed miles as of end of Feb (11.2 miles) by project, so we can show the completed miles on the buydown curve?

Thanks,  
[REDACTED]