

## Wildfire System Hardening Report Date: 2/12/2021

6.0 MILES CONSTRUCTED (3.0%)

2.9 QA MILES PASSED<sup>2</sup> (1.5%)

0.0 QA MILES TO FIX (0%)

3.1 QA MILES REMAINING (1.6%)

0.0 IA MILES VALIDATED<sup>2</sup> (0%)

# WEEKLY SAFETY DATA<sup>1</sup> (As of 1/31/2021)

	YTD PG&E	YTD Contractor	Total	
Near Hit	0	0	0	
PMVI	0	0	0	
OSHA	0	0	0	
WPE	0	0	0	

#### PRIORITY RISKS & SUPPORT REQUESTED

#### Program Risks, Issues and Notes:

Change in risk model led to deferral of most of 2021 identified projects. Asset Management submitting new 2021 projects weekly to Wildfire Governance Committee for approval. To create momentum for 2021, program is pushing for:

- 200 miles scoped and in estimating by 1/31 new tentative target of 3/1
- 200 miles out of estimating and into dependency by 3/31 at risk due to scoping backlog per
- · Construction stretch goal of 300+ miles, including fire rebuild and line removal in 2021

#### WEEKLY SAY-DO (Sun-Sat)

Phase (Miles)	Forecast wo 2/7	Forecast wo 2/14	Actuals Wo 2/14
ESTS Out	0	0	0
PEND Out	in Pr	ocess	0
Constructed	0	0	0

#### WEEKLY CREW COUNT<sup>3</sup> (As of 2/8/2021)

	Fire R	ebuild	W80				
Region	GC	Contract	GC	Contract			
Bay Area/Peninsula		TBD	0	0			
North West	Not provided	TBD	0	4			
North East		TBD	4	0			
Central Coast		TBD	0	0			
Central Valley		TBD	5	0			
TOTAL		TBD	9	4			

Cumulative Production	Q1 Q2 Q3		Q3	EOY	
Target	20	80	165	200	
Stretch Goal	30	120	250	300	

Following the 2017 and 2018 wildfires, some of the changes included in this discussion are contemplated as additional precautionary measures intended to reduce future wildfire risk.

#### PORTFOLIO STATUS (As of 2/10/2021)

Phase	Base Projects (08W)		Fire Rebuild (08W)		Idle Facilities	Other	2021	2022+
(Miles)	GC	Contract	GC	Contract	(2AF)		Total	Total
Constructed (CONS+)	2.8	1.7	-	-	1.5	-	6.0	-
In-Progress (CONS)	36.2	8.3	-	-	0.2	-	44.7	1.5
Shovel Ready (UNSC)	-	-	-	-	٠	-	0.0	0.0
Pending Contract (UNSC)	-	0.9	-	-	-	-	0.9	-
Other Dependencies (UNSC)	-	8.2	-	5.4	-	-	13.6	-
In-Dependency (PEND)	2.4	3.2		-	-	-	5.6	1.6
In-Estimating (ESTS)	2.9	-	-	5.6	+	-	8.5	-
Scoped (UNSE)		81.7		-	•	-	81.7	=
In-Scoping (UNSE)	2	191.0	5.1		_	-	196.1	48.5
Pre-Scoping (UNSE)		38.0	1.0		-	-	39.0	-
TOTAL	5	377.3		17.1	1.7	0.0	396.1	51.7

#### **SUMMARY OF KEY ITEMS**

- · 2021 Target of 200 miles confirmed by EBO, program focus is to achieve 300mile stretch goal
- · Jan month-close units 4.9 miles against target of 5.0
- Resources across all work groups diverted to Emergency Restoration from **PSPS Events and Storms**
- Identified ~6.5 miles of restoration to be added to hardening portfolio from January Emergency Response events
- · Adopted streamlined Wildfire Governance Committee approval process - only projects with exceptions to be presented at committee meetings, expected to increase rate of miles Scoped
- Program Management working with Construction Management team to reinstitute weekly construction progress and forecast reporting

<sup>1</sup>Weekly Contractor Safety Observation <sup>2</sup>System Hardening Weekly Report <sup>3</sup> Weekly Data Refresh <sup>4</sup>OH – 4.5 UG – 0.0 Rem – 1.5



# Wildfire System Hardening – Supporting Materials Report Date: 2/12/2021

## SCOPING EFFORT STATUS (As of 2/10/2021)

	OH Miles	UG Miles	Relocate	Removal	Total Miles	Scoping Bucket
WFGC(Wildfire Governance Committee)	63.8	25.4	0.6	4.0	93.79	100
Approved						Scoped
Ready to be scheduled WFGC	56.2	41.6	0.1	14.1	111.96	In-Scoping
Asset Mgmt Document Building for WFGC	16.2	14.0	0.9	2.0	33.13	In-Scoping
Planning Engineers Review	11.9	6.7	<del>-</del>	1.0	19.59	In-Scoping
ADE - Field Scope	53.0	20.6		3.0	76.62	In-Scoping
Table Top	31.0		=		30.96	In-Scoping
TOTAL					366.05	

#### Notes:

- · Use table below for leading indicator discussions
- Time lag between table above and on previous slide (up to 1 week). Additionally, table above does not include 2020 carryover projects approved by Wildfire Governance Committee

### CUSTOMER REFUSALS<sup>3</sup> (As of 2/10/2021)

Status	Construct.	Veg.	Both	Total
Open	1	0	0	1
Closed	1	0	0	1
Total	2	0	0	2