
From:		
To: CC:		
Sent: Subject:	6/8/2021 5:12:45 PM System Hardening Weekly Status	

Hi

Here is our update for this week. We have more May carry over this week than expected. The ADEs/OEs are focused on getting these remaining May miles out and no significant obstacles were flagged last week other than working with vendors on revisions.



- Jobs moved to ESTS this week:
 - o 35219276 2.69 CWSP VACAVILLE 11046542 PH 1.1
 - o 35227652 0.55 CWSP VACAVILLE 11046542 PH 1.3
- We have 9 jobs that are due for an EOD assignment this week.
 - New EODs on hold for internal teams with 2021 work plan requests will revisit each week as we know more
 - Contract EODs will be set this week

Order	OH Mileage (DOT)	UG Mileage (DOT)	Order Desc	Mileage Type	Estimating Assignment	EC
35224712	-	1.73	CWSP - BUCKS CREEK 1101 CB PH 2	UG	Contract	Re
35224713	-	1.83	CWSP - BUCKS CREEK 1101 CB PH 3	UG	Contract	Re
35223039	-	0.77	PSPS - WYANDOTTE 1109 - MOORETOWN RANCHE	UG	Contract	Ba coi
35219589	2.58	-	CWSP - WILDWOOD 11011454	ОН	Contract	
35224321	2.33	-	CWSP - WILDWOOD 1101 LR 1454 TEHAMA CO	ОН	Contract	
35226798	1.59	-	CWSP-WILDWOOD 1101-LR 1454-TEHAMA CO PH2	ОН	Contract	
35226900	0.69	-	CWSP-WILDWOOD 1101-LR 1454-TEHAMA CO PH4	ОН	Contract	
35219543	-	0.24	PSPS - WEST MAIN ST / RESERVOIR ST - PLA	UG	Auburn	
35219542	=	0.14	PSPS - ESKATON VILLAGE - PLACERVILLE 111	UG	Auburn	

YTD Miles Out of Estimating based on DS18 out date (not pend in date)
June miles are from May carry-over work.

 10 system hardening miles (excluding fire rebuild) remaining past due from May. All in ADE review with expectations to be out as soon as vendor revisions are complete

Sum of Total miles	Column Labels						Grand
Row Labels	Jan	Feb	Mar	Apr	Мау	Jun	Total
Fire Rebuild	2.1	2.5	3.0	8.3	18.4	1.3	35.6
Sys Hardening	6.4	4.2	11.1	38.1	16.9	3.5	80.3
Grand Total	8.5	6.8	14.1	46.4	35.3	4.8	115.9

• Mileage in Estimating by EOD Month – Significant mileage in June with a focus on ensuring 2021 work is prioritized. Miles spread across internal and contract teams.

Sum of Total miles	Column Labels								
mies					Jun				Grand
	Apr	Мау	Jun		Total	Jul	Aug	Sep	Total
Row Labels			2021	2022					
Sys Hardening	0.6	9.5	41.8	17.1	58.9	19.5	0.1	6.3	
Auburn	0.0	0.0	4.9	1.6	6.4	0.1	0.1	4.3	
Santa Rosa	0.0	0.0	6.3	1.1	7.4	8.1	0.0	1.9	
Stockton	0.0	0.0	3.1	0.0	3.1	1.3	0.0	0.0	
W. Sac	0.0	0.0	9.3	0.0	9.3	0.0	0.0	0.0	
BC&F	0.6	0.0	1.6	0.0	1.6	0.0	0.0	0.0	
CALENG	0.0	6.6	0.2	6.2	6.4	0.0	0.0	0.0	
EEI	0.0	0.0	0.0	0.2	0.2	0.0	0.0	0.0	
ENENG	0.0	0.0	0.0	7.0	7.0	5.1	0.0	0.0	
Fresno	0.0	0.0	0.0	0.0	0.0	1.7	0.0	0.0	
QUES	0.0	0.0	15.3	1.1	16.4	3.3	0.0	0.0	
TRC	0.0	2.9	1.0	0.0	1.0	0.0	0.0	0.0	
Fire Rebuild	0.0	6.7	18.4	0.0	18.4	1.1	0.0	0.0	
Grand Total	0.6	16.2	60.2	17.1	77.3	20.7	0.1	6.3	

May Variance –

- Job came back in to estimating from April
- 16.2 miles missed May EOD

• 6.7 miles fire rebuild with 6 miles returning from PEND on 5/27 and expected back out this week

 9.5 miles system hardening - Primary variance to plan driven by ADE/OE resource constraint and ADEs/OEs working to get these remaining jobs out. No significant delays to note other than working with the vendors on revisions.

Past Due

Order	Order Desc	Est Out Date	Est Resource	Est Assignment	Mileage
35229119	CWSP - MIDDLETOWN 1101118494 PH 1.2	4/30/2021	Contract	BC&F	
	ECOP - DIAMOND SPRINGS 1107 -				
35192290	H01-LR1402	5/14/2021	Contract	CALENG	
	ECOP-MIDDLETOWN 1101-H12-				
35226866	LR548-PH2.5	5/31/2021	Contract	CALENG	
	ECOP-MIDDLETOWN 1101-H12-				
35226865	LR548-PH2.4	5/31/2021	Contract	CALENG	
	ECOP-MIDDLETOWN 1101-H12-				
35226864	LR548-PH2.3	5/31/2021	Contract	CALENG	

35226863	ECOP-MIDDLETOWN 1101-H12- LR548-PH2.2	5/31/2021	Contract	CALENG	
35227028	ECOP-MIDDLETOWN 1101-H16-LR48212 PH1.3	5/31/2021	Contract	TRC	
35227027	ECOP-MIDDLETOWN 1101-H16-LR48212 PH1.2	5/31/2021	Contract	TRC	
35226624	ECOP-MIDDLETOWN 1101-H16-LR48212 PH2.5	5/31/2021	Contract	TRC	
					10.1

• June Jobs (Excluding Fire rebuild) – Risks and any EOD updates noted if jobs move out of June

• 2 jobs moved out of June for 1.3 miles. Exceptions noted at the bottom.

 \circ 1 job moved from May EOD to June due to transmission work in progress

- Last week discussed significant mileage planned for QUES this month. Vendor reported feeling confident with most of the work turned in for first review and discussing revision strategy with the team to meet end of month target
- With all the fluctuation in the 2021 work plan the team will work towards all June EOD commitments but signal any risk to 2022 work as the 2021 work plan requests continue to evolve

		Est Out			
Order	Order Desc	Date	Est Resource	Est Assignment	Miles
35026643	DIAMOND SPRINGS 1105 - LR 2102	6/30/2021	Design Center	Auburn	1.6
35217273	SH - UPPER LAKE 1101 CB	6/30/2021	Design Center	Auburn	1.1
	ECOP - DIAMOND SPRINGS 1107 -				
35192291	H02-LR1402	6/30/2021	Design Center	Auburn	0.5
	CWSP - MOUNTAIN QUARRIES 21016953				
35232651	PH 1.3	6/30/2021	Design Center	Auburn	1.7
35222045	SH - MIDDLTOWN 1103 - LR 830 PH4	6/30/2021	Design Center	Auburn	0.9
35228187	CWSP - MIDDLETOWN 1103 - LR 830 PH2.3	6/30/2021	Design Center	Auburn	0.6
35227032	ECOP - PUEBLO 2102 - H01-LR792 PH 1.2	6/21/2021	Design Center	Santa Rosa	0.9
35236661	CWSP - MIDDLETOWN 1103 - LR 830 PH2.5	6/30/2021	Design Center	Santa Rosa	0.2
	CWSP - MIDDLETOWN 1102 -LR 302610 PH				
35227164	1.7	6/30/2021	Design Center	Santa Rosa	0.9
35191937	ECOP - PUEBLO 2102 - H01-LR792 PH 1.1	6/30/2021	Design Center	Santa Rosa	1.5
35227862	CWSP - MIDDLETOWN 1103 LR 830 PH 1.4	6/24/2021	Design Center	Santa Rosa	1.1
35227867	CWSP - MIDDLETOWN 1103 LR 830 PH 1.8	6/30/2021	Design Center	Santa Rosa	1.0
35227861	CWSP - MIDDLETOWN 1103 LR 830 PH 1.3	6/30/2021	Design Center	Santa Rosa	1.5
35227860	CWSP - MIDDLETOWN 1103 LR 830 PH 1.2	6/11/2021	Design Center	Santa Rosa	0.2
	PSPS - CALISTOGA 1102 - W/O NAPA				
35223062	RIVER	6/30/2021	Design Center	Santa Rosa	0.2
35227866	CWSP - MIDDLETOWN 1103 LR 830 PH 1.7	6/30/2021	Design Center	Stockton	0.5
35236662	CWSP - OLETA 1101754718 PH 1.2	6/21/2021	Design Center	Stockton	1.8
35227863	CWSP - MIDDLETOWN 1103 LR 830 PH 1.5	6/30/2021	Design Center	Stockton	0.8
35227653	CWSP - VACAVILLE 11046542 PH 1.4	6/30/2021	Design Center	W. Sac	2.7
35224378	CWSP - VACAVILLE 11046542 - PH 2.1	6/18/2021	Design Center	W. Sac	3.1
35227651	CWSP - VACAVILLE 11046542 PH 1.2	6/30/2021	Design Center	W. Sac	3.5
35219590	CWSP - VACA DIXON 1105965390	6/30/2021	Contract	BC&F	1.6
	ECOP-MIDDLETOWN 1101-H12-				
35226872	LR548-PH2.8	6/30/2021	Contract	CALENG	0.2
	CWSP - EL DORADO 2101 - 19752 -PHASE				
35109546	2.3	6/30/2021	Contract	CALENG	2.8
		1			
05040072		6/20/2021	0		24
35219273	CWSP - VOLTA 110149742	6/30/2021	Contract	CALENG	3.4

	ï	1	i	ä	
35217268	CWSP - BUCKS CREEK 1101 CB PH 1	6/30/2021	Contract	EEI	0.2
35226628	CWSP - KESWICK 1101 LR 1586 PH 1.3	6/30/2021	Contract	ENENG	0.8
35223615	ECOP - LAS GALLINAS A 1105 PH 2	6/30/2021	Contract	ENENG	1.6
	CWSP - MOUNTAIN QUARRIES 21016953				
35219281	PH1.1	6/30/2021	Contract	ENENG	2.5
35217272	CWSP - KESWICK 1101 LR 1586 PH 1.1	6/30/2021	Contract	ENENG	0.3
	CWSP - MOUNTAIN QUARRIES 21016953				
35232650	PH 1.2	6/30/2021	Contract	ENENG	1.7
	CWSP-SHINGLE SPRINGS 2109-LR			<u></u>	
35062375	9372-PH2.1	6/30/2021	Contract	QUES	1.1
35232444	CWSP - DESCHUTES 11049718 PH 2.4	6/30/2021	Contract	QUES	3.5
35219286	CWSP - DESCHUTES 11049718 PH1.1	6/30/2021	Contract	QUES	2.9
35232960	CWSP - DESCHUTES 11049718 PH1.2	6/30/2021	Contract	QUES	2.9
35232442	CWSP - DESCHUTES 11049718 PH 2.2	6/30/2021	Contract	QUES	3.1
	CWSP-SHINGLE SPRINGS 2109-LR				
35226848	9372-PH2.2	6/30/2021	Contract	QUES	2.9
	ECOP-MIDDLETOWN 1101-H16-LR48212				
35226622	PH2.3	6/30/2021	Contract	TRC	0.8
	ECOP - MIDDLETOWN 1101 - H16-LR48212				
35192281	PH1	6/30/2021	Contract	TRC	0.3
					58.9
r	1	1	[1	June
		6/4/2021			
		updated to			
35192292	ECOP - FULTON 1107 - H02-LR604 PH1.1	7/4	Design Center	Santa Rosa	0.8
		6/30/2021 -			
00007004		Deserved	Design Contex	101 000	0.5

Removed

35227654

CWSP - VACAVILLE 11046542 PH 1.5

0.5 1.3 Remove

from June

Design Center W. Sac