

1. Meeting Details


Meeting Title:	Hardening Action item calls-Director required 3x per week.
Date / Time:	July 7th, 2021 9:15 AM – 10:15 AM
Facilitator:	
Directors in Attendance:	

2. Invite Details:

2021 Work Plan Requirements -

1. 200 miles in estimating by end of January for new nominations – **Update needed**
2. 200 miles out of estimating by end of 3-31-2021. – only if millstone one is met, and this is still being reviewed after the team receives the work.
3. Construction to execute 300 miles, including fire rebuild and line removal in 2021
4. 300 additional miles out of estimating by the end of Q3 2021- Minimum needed is a quarters worth of work in front of construction at all time after they have a quarter in hand. (Roughly 120 miles)
5. 200 additional miles estimated by end of 2021 for a total of 700 miles estimated in 2021.-Stretch target
6. 2021-2023 requirement >1100 miles total including 10% OH to UG/ line removal.

3. Invitee List



4. Key Discussion points

- Safety – Update Emergency Contacts in respective accounts in PG&E @ Work For Me Portal. Heat Wave advisory and spread awareness on Heat Illness Prevention Plan.
- Daily Snapshot Summary – June Goal was 80 Miles constructed. As of today, we have 71.8 miles constructed which means we are currently running behind the June Target. As of today, we have completed 71.8 Miles with another 0.7 Miles expected to be completed within the next 1 week. Currently, we have 31 miles in Construction Progress and another 58 Miles in UNSC Status.

System Hardening Summary (Data Date 07-06-21):

Status Group		2021 Forecast (Miles)						
		Base Projects (08W)		Fire Rebuild (08W)		Idle Facilities (2AF)	Other	Total
		GC	Contract	GC	Contract			
Miles Constructed		33.8	20.7	1.7	4.2	5.3	6.0	71.8
Miles in Construction Progress (CONS)		21.1	0.4	3.3	1.2	3.6	1.2	30.8
Ready for Construction (UNSC)		11.6	13.9	1.7	17.7	13.0	0.0	57.9
Dependency (PEND)		47.4	25.5	-	31.9	9.1	-	113.9
Estimating (ESTS)		11.4	11.2	3.7	10.8	9.2	0.0	46.3
Unscheduled Estimating (UNSE)	Scoped	27.26		14.8		3.0	-	45.1
	In Scoping	-		-		-	-	-
	Pre-Scoping	-		-		-	-	-
TOTAL		224.2		91.1		43.3	7.2	366

5. Action Items

Assigned To:	Order	Circuit	Note / Action
[REDACTED]	35192290	ECOP – Diamond Springs	Need to provide an update on the Land Clear Dates.
	35191318, 35223027/28	ECOP – Silverado	Need to provide an update on the Veg Start Dates.
	35223027, 35223028	ECOP - Silverado	Need to provide update on the Contract Ready Date.
	35145524, 35231607	PSPS – Rincon; CWSP – Shingle Spring	Need to update the CLICK Construction Start date for these jobs.
	35057018 35226864/65/66	CWSP - El Dorado; ECOP - Middletown	Need to provide an update on the Expected Permit Dates.