From:

To: CC: Sent: Subject: Attachments:


12/4/2020 3:07:48 PM Preliminary 08J & 08W Data 08J & 08W EO Metric Pull 12-2-2020.xlsx

Hi .

Attached is a spreadsheet with the preliminary system hardening 08J & 08W data and metrics. The bullet points below will explain how I got to the population of 2372 as well some of the key points in the tables and charts.

- 3430 Total orders exist for MAT codes 08J and 08W. Of the 3430 only 2605 are capital orders, 825 are planning/other.
- 233 of the 2605 were closed prior to 2015, leaving us with a population of 2372.
- The population of 2372 contains closed orders, which include those that were closed via cancellation.
- 490 of the 2372 have zero cost. Of the 490, 269 are CLSD and 221 are still open. Assuming the 269 CLSD zero cost orders
- Of the 2372 there are 1367 currently open and 1005 orders closed between 2015-2020.
- Based on the user status most of cost are in DOCC, FICL, and PEND.
- Based on the user status most of orders are in UNSE, PEND, and DOCC.
- Only orders that had a chronological progression from construction in progress through mapping complete were used to calcu
- Removing the zero cost closures from the population would increase both average open order weeks and average \$ per close
- In the majority of orders the order created date and notification created date were not significantly different.

	08J Count of			08W Count of	
Row Labels	Order	Average of Open Weeks	Average of \$	Order	Average of Open W
2015	86	136.25		43	109.72
2016	167	166.52		51	129.63
2017	98	165.43		32	135.06
2018	108	219.22		25	141.02
2019	75	187.66		67	106.08
2020	176	183.13		77	109.45
OPEN	460	137.42		907	76.55
Grand Total	1170	161.48		1202	




Row Labels	Count of Order	Average of Open Weeks	Sum of \$
UNSE	713	83.16	
ESTS	105	72.40	
ADER	28	81.16	
APPR	3	111.95	
PEND	141	87.97	
UNSC	53	119.53	
CONS	91	111.47	
DOCC	116	147.87	
MAPP	16	118.61	
FICL	83	156.52	
PREC	18	155.78	
clsd	987	159.78	

PGE-DIXIE-NDCAL-000000358

PROD	6	145.29
DCNL	7	90.65
CNCL	5	126.49
Grand Total	2372	123.56

AVG CN24 INPR - DC05 COMP DAYS (Construction)	118.80
AVG DC05 COMP - DC10 COMP DAYS (Mapping)	119.72



When you get a chance please review and let me know if I am headed in the right direction. If needed I may be able to complete updates prior to ourTuesday meeting.

Respectfully,

