


---

**From:**

**To:**



**CC:**

**Sent:**

**Subject:**

7/13/2021 9:19:57 PM

Fire observed near hwy 70 @ Cresta Dam

Bucks Team. A fire was observed up the hill at Cresta Dam, opposite side of the road. It seemed to be mild and a couple acres. Calfire trucks were there observing. Please be aware of how this might effect your commute to and from the powerhouse tomorrow.



Outage Manager, Sr


Sent from iPhone

---

**From:**

**Sent:** Tuesday, July 13, 2021 8:02:46 PM

**To:**



**Subject:** Bucks PH Outage 2020 Daily Status Report 07/13/2021

**Bucks PH Outage 2020 Daily Status Report: July 13, 2021**

**Safety:**

- Fire Index Zone 285: Today – **R4**, Tomorrow – **R4**
- Weather: Sunny, 98\* (Storrie, CA). Know symptoms of heat illness and preventative measures

**RETURN TO SERVICE**

- U2 CAISO RTS : 12/15/2021\* (updating to 12/22/2021, rebaseline #4)
- U2 Forecast : 12/22/2021

**Administrative and Work Items:**

- Rotor Separation Target Date – 7/30
- Trucks & traffic control confirmed for Wednesday for runner transport
- Critical Need – approved rotor repair quality plan & TCB contract (expected Friday)
- Communicate to Inspection Supervisor when night shift is likely to start (tentative Monday)

**Work Progress Review:**

- GC DeSabra – continuing control room wiring, preparing for 52g-2 delivery
- GC Elec Techs – on hold until more work becomes available for unit 2
- GC Drum – setting up induction heating for removable hub removal, fabricating devices for hub removal
- TCB – mobilization & layout (onsite), stand fabrication (offsite), moved spreader beam
- PM – setting up TCB contract & budget for rotor repair, set up trucking & traffic control for runner move
- Eng – assisting removable hub removal, developing rotor repair quality plan, reviewing rotor/shaft lift plans from TCB

**Schedule Lookahead:**

- GC DeSabra – receive 52g-2 @ Rodgers Flat, continue control room wiring, review changes to panel 9r
- GC Drum – continue removable hub removal
- TCB – continue mobilization & layout, transport stands to Bucks

**Issues:**

- Rotor Repair - CAP [121625142](#) – repair contractor mobilizing under FCA, contract in routing. GC removing runners & hub.
- Need to decide the method of removing the shaft & rotor from the unit. TCB submitted two different lift plans for review. This is being worked on by engineering and TCB.
- Several documents are needed before TCB can begin their scope in the rotor repair process.
  - Executed contract (routing)
  - Approved Site Specific Safety Plan (routing)
  - Approved Quality Plan (in development)
  - Approved Lift Plan (under review)
  - Night Inspector (need estimated start date)

(thanks to inspection for pictures)



^Moving Spreader Beam



^Removable Hub Fixture

Thank you,

[REDACTED]  
Outage Manager Sr  
Power Generation, Outage Management

[REDACTED]

-