From:

To:

Sent: 3/16/2021 8:34:08 AM

Subject: RE: URGENT: 12/2 Update: Forecasting 2021 System Hardening work

Can you please remove this job from the approved for construction on the tracker? It should be on our new list of deferred work.

From:

Sent: Monday, March 15, 2021 9:38 AM

To: Cc:

Subject: RE: URGENT: 12/2 Update: Forecasting 2021 System Hardening work

Since my note that had 15 poles complete was an error, the WFGC approved pulling it back into the work plan on bad information. Knowing that the project was originally removed from the work plan and nothing about the project has changed status we will leave the project in a "Remove" status.

I apologize for the error and the confusion it caused.

Project Mai Mobile:	Order No.	CPZ		Work Bucket	Total MAVF Core Risk Value	Mean MAV Risk R
CONTROL OF THE PROPERTY OF THE	NGC Decis	<u>sion</u> (7.83 m	niles)		
Email:		Wildwood 110	11454	Top 250 Miles	0.4188	52
From:	WGC Infor	<u>m</u> (17.45 mi	iles)			
To:		Middletow 11011548		ECOP – Top 20%	0.1594	474
Sect:		Brunswick 11	10CB	PSPS 0.0064		2134
Tollo		Placerville 210	61104	REMG	0.0064	213
		Mountain Quarries 21016953		Top 250 miles	0.4353	45
Reque		Bangor 1101CB		PSPS	0.1938	355
eep		1.75 C	WSP-	STANISLAUS 1702-LR188	38-PH 1.2 2,386 (66%)	Significa UNSE st

	145	RECON 2300 FT - NUNS CANYON -DUNBAR 1101	1,794 (49%)	Permit; I that the v plan and this proje
1	1.57	CWSP-BRUNSWICK 1103-LR50070-PH 2.3	2,144 (59%)	Complet phases h
C	151	RECON-6 SPANS CAMP ONE TEN MILE FT BRAGG	2,140 (59%)	Permit; / took 2 ye under CE
	1 ()()	OH RECONDUCTR ROB ROY 2105 -S026CC117	3,283 (90%)	Permit; / County a
C	1 86	OH RECONDUCTOR - ROB ROY 2105 -S027CC118	3,283 (90%)	expected CDFW a

The following new jobs were approved as well (keep in mind the associated segments to those below are also approved and included on the attached updated list, will send you the normal update):

The following projects have recommended mit

	Order No.	CPZ	Work Bucket	Total MAVF Core Risk Value	Mean MAVF Risk Rar					
	WGC Decision (7.83 miles)									
0		Wildwood 11011454	Top 250 Miles	0.4188	52					
	WGC Infor	<u>m</u> (17.45 miles)								
2		Middletown 11011548	ECOP - Top 20%	0.1594	474					
3		Brunswick 1110CB	PSPS	0.0064	2134					
4		Placerville 21061104	REMG	0.0064	2131					
5		Mountain Quarries 21016953	Top 250 miles	0.4353	45					
6		Bangor 1101CB	PSPS	0.1938	355					

I was asked to rescope the other jobs you had requested. We will have to figure out next steps on those.

From: Sent: Friday, February 26, 2021 3:21 PM

To:

Subject: RE: URGENT: 12/2 Update: Forecasting 2021 System Hardening work

Where can I get the list of recent approvals? I have people asking about Fort Bragg as well.
Project Manager Mobile: Office: Internal: Email: Pacific Gas and Electric Company From:
Sent: Friday, February 26, 2021 9:34 AM To:
Subject: RE: URGENT: 12/2 Update: Forecasting 2021 System Hardening work
This project was approved to continue executing in last night's decision. It is ok to proceed.
From: Sent: Friday, February 26, 2021 9:33 AM To:,,,,
Subject: RE: URGENT: 12/2 Update: Forecasting 2021 System Hardening work
 I think this is actually in your court. I spoke with and he mentioned that you and were going to review this work. Do you think you could provide a status.
Thanks,
Sent: Friday, February 26, 2021 8:45 AM To: Cc: Subject: RE: URGENT: 12/2 Update: Forecasting 2021 System Hardening work
Hello Team,
Do we not have an update on this PM — Phase 2.6?? We already set 15 of the poles.
Thank you!
Rotational Construction Engineering Supervisor T&D GC Tri-Valley Pacific Gas and Electric Company

From: Sent: Mond	lay, February	1, 2021 11:22 PM	
То:	<i>,</i>		
Cc:			
Subject: RI	E: URGENT: 1	2/2 Update: Forecasting 202	1 System Hardening work
Hi ,			
We haven't l or another?	neard back on	this yet, can you help with follo	owing up on this and provide confirmation to GC one way
Thanks!			
Thank You,			
From: Sent: Satur To:	day, January :	30, 2021 3:16 PM	
Cc:			
CC.			
Hello Team,	r	2/2 Update: Forecasting 202	
PHASE	PM	TOTAL POPLES SET	WIRES PULLED (FT.)
2.6		15	0
Thank you!			
T&D GC Tri-		ineering Supervisor	
From: Sent: Tueso To:	dav Januarv 1	9 2021 1:38 PM	
Cc:	June 100	(65)250.00111	
Cultinate Di	E. LIDGENT: 4	2/2 Undate: Foregoting 202	1 System Hardening work

Subject: RE: URGENT: 12/2 Update: Forecasting 2021 System Hardening work

Hello Team,

Do we have an update on the approval for PM
Thank you!
Rotational Construction Engineering Supervisor T&D GC Tri-Valley Pacific Gas and Electric Company
From: Sent: Thursday, December 17, 2020 10:28 AM To:
Cc:
Subject: RE: URGENT: 12/2 Update: Forecasting 2021 System Hardening work
I concur. We will reach out for more information as needed to get
From: Sent: Thursday, December 17, 2020 10:02 AM To:
Cc:
Subject: RE: URGENT: 12/2 Update: Forecasting 2021 System Hardening work
Hi
I spoke with copied here, about these projects. The response is as follows;
 We will submit this project to the Wild Fire Governance Committee seeking approval to keep it in the work plan. This is not approval for you to work on the project at this time. We will notify you and with their decision Does not meet the criteria to stay in the work plan and cannot be worked.
 Will remain in the workplan and we will continue to pursue the Caltrans DSDD permit.
, PMP Project Manager
Mobile: Office: Internal: Email
Pacific Gas and Electric Company
From: Sent: Thursday, December 17, 2020 8:13 AM To:
Cc:

Subject: RE: URGENT: 12/2 Update: Forecasting 2021 System Hardening work Team It is unlikely that approval will be granted for the work to continue, however I have included conversation – who can discuss the situation with Asset Management and determine how to address this. Thanks, From: Sent: Thursday, December 17, 2020 7:45 AM To: Cc: Subject: FW: URGENT: 12/2 Update: Forecasting 2021 System Hardening work Hello GC Stockton is wondering if we can keep on for 2021. They are both on the remove list. has already begun construction with more clearances scheduled. material and poles have been ordered and no permit required. This job is ready to go. was one of the jobs approved to keep but is not ready as pending Caltrans permit and we cannot move forward. Thank you! **Rotational Construction Engineering Supervisor** T&D GC Tri-Valley Pacific Gas and Electric Company Sent: Wednesday, December 16, 2020 8:33 AM To: Cc:

From:

Subject: URGENT: 12/2 Update: Forecasting 2021 System Hardening work

Morning

Please see summary/ concerns below about the Hardening Projects actually kept for 2021 GC work plan:

Table 1

			WIRES PULLED	
PHASE	PM	TOTAL POLES SET	(FT.)	COMMENTS
1.2		28	0	NO CALTRANS PERMIT / CA
2.3		25	0	GOOD STANDING FOR 2021
2.4		51	4,007	1 CLEARANCE TO COMPLET SET

1.6		50	4,802	1 CLEARANCE TO COMPLET ONLY TO SET
-----	--	----	-------	---------------------------------------

From this above Table 1, we only have Phase 2.3

to fully work on it since Phases 2.4 & 1.6 will

be 1-day clearance each and Phase 1.2 NOT READY TO GO!

Table 2

PHASE	PM	TOTAL POPLES SET	WIRES PULLED (FT.)	COMMENTS
				STILL WORKING ON IT / ON
2.6		15	0	POLES SHIPPED
				NO PERMIT REQUIRED/ MTI
1.3		0	0	READY TO GO

From this Table 2, both Phases (2.6 & 1.3) are in good standings. **Phase 2.6** already had few clearances scheduled to transfer/change poles/ TX at some locations; more clearances will be scheduled soon to pull wires. About **Phase 1.3**, we have all composite poles and materials jobsited in Pioneer; this project doesn't require any permit since private roads to access locations. Due to periodically inclement weather in Pioneer, these poles for both phases (2.6 & 1.3) will need to be set and wires pulled as soon as possible.

To conclude, please have **Phase 2.6 and Phase 1.3** added to our work plan for 2021 as soon as possible and let us know if you have any concerns or questions. Thank you very much for your support & help, and we look forward to hearing from you soon.

Regards,

Field Engineer, GC Line

From: Sent: Tuesday, December 15, 2020 18:47

To:

Cc:

Subject: FW: 12/2 Update: Forecasting 2021 System Hardening work

Hello

Some of the hardening jobs have been descoped or deferred from 2021. There are 4 hardening jobs we are keeping and 12 we are removing. I will need proper justification if we ask to keep the jobs they are removing.

KEEP THESE HARDENING JOBS

Order#	Notif #	Program	Category	Sub-Category	Resource	Work Plan Date	Lo
		System Hardening	MPP	220 Mile Plan	GC	9/29/2020	2,

	System Hardening	MPP	220 Mile Plan	GC	11/17/2020	2,
	System Hardening	MPP	220 Mile Plan	GC	11/22/2020	2,
	System Hardening	MPP	220 Mile Plan	GC	11/2/2020	2,

REMOVE THESE HARDENING JOBS

Order #	Notif #	Program	Category	Sub-Category	Resource	Work Plan Date	Loa
		System Hardening	MPP	220 Mile Plan	GC	12/16/2020	2/
		System Hardening	MPP	2020 Act Rsrv	GC	12/31/2021	2/
		System Hardening	MPP	2020 Act Rsrv	GC	12/31/2021	2/
		System Hardening	MPP	2020 Act Rsrv	GC	12/31/2021	2/
		System Hardening	MPP	2020 Act Rsrv	GC	12/31/2021	2/
		System Hardening	MPP	2020 Act Rsrv	GC	12/31/2021	2/
		System Hardening	MPP	2020 Act Rsrv	GC	12/31/2021	2/
		System Hardening	MPP	2020 Rsrv	GC	12/31/2021	2/
		System Hardening	MPP	2020 Rsrv	GC	12/31/2021	2/
		System Hardening	MPP	2020 Rsrv	GC	12/31/2021	2/
		System Hardening	MPP	2020 Rsrv	GC	12/31/2021	2/
		System Hardening	MPP	2020 Rsrv	GC	12/31/2021	2/

Thank you!

Rotational Construction Engineering Supervisor T&D GC Tri-Valley
Pacific Gas and Electric Company

From	
Sent: Tuesday, December 08, 2020 11:00 AM	
To:	
Cc:	

Subject: RE: 12/2 Update: Forecasting 2021 System Hardening work

Hi all,

I added in Division & Click Dates to the latest file sent out and have attached to this email. I noted the following projects were changed to be included on the Keep List for 2021 in the 12.04 version.

		Main Work	011	MPP WP	Civil	Construction	-
Div	Region	Center	City	Resource	Support	Resource	Program
	D	Walnut				00	System
DI	Bay	Creek	LAFAYETTE	GC		GC	Hardeni
00	0 11 0 1	0 1 0	CANTA ODUZ	00		00	System
CC	South Coast	Santa Cruz	SANTA CRUZ	GC		GC	Hardeni
C.I	Sierra-North	A In	EL DODADO IIII I O	00		0	System
SI	Valley	Auburn	EL DORADO HILLS	GC		Quanta/Summit	Hardeni
Б	Davi	Walnut	ODINDA	00		ما در ما م	System
DI	Bay	Creek	ORINDA	GC		Alvah	Hardeni
DNI	Day	San Mateo	SOUTH SAN	Contract		Bess Test Labs	System
PN	Bay	San Maleo	FRANCISCO	Contract		bess lest Labs	Hardeni
SO	North Coast	Santa Rosa	SANTA ROSA	GC		GC	System Hardeni
30	North Coast	Santa Rusa	SANTA ROSA	GC		GC	W 68-10-100 - 750 - 10-10-10-10-
SO	North Coast	Santa Rosa	SANTA ROSA	GC		GC	System Hardeni
30	North Coast	Santa Nosa	SANTA NOSA	GC		GC	System
NB	North Coast	San Rafael	NOVATO	Contract		Contract	Hardeni
IND	North Coast	Garritalaci	NOVAIO	Contract		Contract	System
CC	South Coast	Santa Cruz	APTOS	GC		GC	Hardeni
-00	Codin Codst	Angels	711 100				System
ST	Tri-Valley	Camp	ANGELS CAMP	Contract		Contract	Hardeni
			7.11.0223 07.11.11	00,111,010		3011113131	System
DI	Bay	Concord	CONCORD	GC		GC	Hardeni
	,						System
NB	North Coast	San Rafael	NOVATO	Contract		Contract	
							System
HB	North	Lakeport	MIDDLETOWN				Hardeni
		·					System
HB	North	Lakeport	MIDDLETOWN				Hardeni
							System
YO	Bay/Central	Mariposa	MARIPOSA				Hardeni
							System
NV	North	Redding	REDDING				Hardeni
							System
HB	North	Lakeport	KELSEYVILLE				Hardeni
							System
HB	North	Lakeport	UPPER LAKE				Hardeni
							System
PN	Bay/Central	San Carlos	PESCADERO				Hardeni
							System
NV	North	Chico	BELDEN				Hardeni
							System
PN	Bay/Central	San Carlos	PESCADERO				Hardeni

Thank You,

From: Sent: Friday, December 04, 2020 4:20 PM To:
Cc:
Subject: RE: 12/2 Update: Forecasting 2021 System Hardening work
Team
Please take note of the latest list. These changes will become effective in the MPP work plan on Monday.
Thanks all,
PMP Sr. Manager, Portfolio & Project Management Major P <u>rograms and P</u> rojects Pacific Gas & Electric Company Phone: Email:
From: Sent: Thursday, December 3, 2020 3:26 PM
To:
Cc:

Subject: FW: 12/2 Update: Forecasting 2021 System Hardening work

GC Team & Construction Managers,

I am passing along the information we received yesterday on the System Hardening workplan changes/reprioritization that have occurred. Please note the Hardening projects on the <u>Keep</u> vs <u>Remove</u> tab.

If your project is on the Remove list, please begin moving these schedules out.

Note: the PM team was asked to review the Remove list and comment on whether they believed a project should remain due to anything being in active construction/field conditions. These projects should be consolidated and reviewed/reconsidered to keep in the plan. If you find any projects that may meet this criteria please feel free to pass along to me or the PM team to escalate with any relevant information.

Please let me know if you have any questions or concerns.

Thank You,

From: Sent: Wednesday, December 02, 2020 11:39 AM
To: /
Cc:
Subject: 12/2 Update: Forecasting 2021 System Hardening work
Team,
Per the System Hardening call this morning, there was an agreement that additional work currently in CONS should proceed. was able to consolidate all the projects in the updated attached Work Plan Proposed Changes. The direction remains from our earlier discussions. Anything in the "remove" tab please delay until at least 2022 both in your forecasts and schedule, however things in the "keep" tab the expectation would be to execute the planned projects.
Below is note with a high level summary of the information. Please let me or the team know if you have additional questions or comments.
"Attached is the latest and greatest. Note there was some overlap with previously approved "keep" jobs when I incorporated the list of 26 new ones.
I'm also keeping all the "strike force" jobs, as I am considering those 2020 projects that need to be buttoned up.
In total I am seeing <u>38 jobs approved by the committee</u> thus far <u>plus</u> <u>26 jobs that are "critical" or are already operational</u> , and should be wrapped up."
From: Sent: Tuesday, December 01, 2020 11:26 AM
To:

Cc:

Subject: Forecasting 2021 System Hardening work

Team,

Attached is the most up to date list of what is being removed from the 2021 System Hardening Plan. As we are all experiencing, the plan at this point is still fluid so there is still some potential for changes, but this is the best information we have at this time. I understand our forecasting cycle for December has started, thus I wanted to provide a bit of guidance for this work.

- If your project is on the "remove" list please make sure there are as few charges going forward on this project as possible.
- Update your schedule with a delay activity pushing these projects out at least one year.
- Update your forecast to reflect no work being complete in 2021. Please do not only delete the forecast but push it out into 2022 as we still do not have direction as to if the projects will be cancelled or merely deferred.
- There are some projects that are not on the list and in CONS we are hopeful to have confirmation on which of those projects will proceed today or tomorrow.

Lastly, I know the next question is likely when will the new work be distributed. At this point we still don't have clear information on which circuits will be the focus going forward, however we have communicated that we will need that ASAP in order to start the scoping and get a plan in place for 2021 of executable work.

Thank you all for your flexibility and focus as we reprioritize our work.

Manager, Project Management
Pacific Gas & Electric Company
Major Projects and Programs