From:	
То:	
CC: Sent:	3/25/2021 10:56:56 AM
Subject:	Action requested - 2021 Forecast mileage allocation for Scoped projects in WSHP Project Log (DOT)
Attachments:	FW: Projects approved by WFGC 3.24.20

Hi Project Management Team,

The WFGC has recently approved the scope for the list of projects below. As such, can you please update the forecasted mileage within the DOT to the appropriate year that you expect the miles to actualize.

Mileage Allocations				Forecast allocatio 🏂 🧏	Unallocated Miles
				Missing Allocation	Under Allocation
Check Labels	Definitions			OK	
Forecast allocation - Missing Allo	ocatio In 2021 workpl	an , Scoped, br	ut no allocation of forecast miles in CY	UK	
Unallocated Miles status - Remo	oved fr Project with "Re	emove" label	in Construction notes		
Unallocated Miles status - Not in	n Work Project year do	es not equal 2	2021 hence out of scope for review		
Unallocated Miles status - Over /	Alloca Miles allocate	d between for	recast periods + installed miles exceed total plan	ne	
Unallocated Miles status -Under	Alloci Mileage under	allocated for	project in current year workplan	-	
Note:Only projects that are complete	e are inscope for this re	view			
Note:Only projects that are complete			Order Description	Forecast allocation CY 2021	Unallocated Miles
		Scope Statu *	Order Description	Forecast allocation CY 2021	Unallocated Miles
	▼ Order ▼	Scope Statu *		and the set of the set	and the second se
	▼ Order ▼ ⊗ 35226871	Scope Statu * © Scoped © Scoped	BECOP-MIDDLETOWN 1101-H12-LR548-PH2.7	Missing Allocation	Under Allocation Under Allocation
	▼ Order ▼ © 35226871 © 35226872	Scope Statu * © Scoped © Scoped © Scoped	ECOP-MIDDLETOWN 1101-H12-LR548-PH2.7 ECOP-MIDDLETOWN 1101-H12-LR548-PH2.8	Missing Allocation Missing Allocation	Under Allocation
	▼ Order ▼ © 35226871 © 35226872 © 35115152	Scope Statu © Scoped © Scoped © Scoped © Scoped	ECOP-MIDDLETOWN 1101-H12-LR548-PH2.7 ECOP-MIDDLETOWN 1101-H12-LR548-PH2.8 CWSP-BRUNSWICK 1103 LR50070 ZONE-PH 2.3	Missing Allocation Missing Allocation Missing Allocation	Under Allocation Under Allocation Under Allocation

And Per **email** email last night (attached) - Below are the projects that were approved last week by the WFGC to be added back into our current system hardening work plan.

Please update the Project Reporting Year and forecasted mileage within the DOT to the appropriate year that you expect the miles to actualize: Order Job Owner Name Project Order Description

		5

Project Reporting Year	Order Description	
	CWSP - EL DORADO 2101 - 19752 - PH 1.1 CWSP - EL DORADO 2101 - 19752 - PH 2.1 CWSP - EL DORADO 2101 - 19752 - PH 4.1 CWSP - EL DORADO 2101 - 19752 - PH 1.3 CWSP - EL DORADO 2101 - 19752 - PHASE 2.3 CWSP - BIG BASIN 1101 - 10296 - PH 1.2 CWSP - BIG BASIN 1101 - 10296 - PH 1.3 CWSP - MIWUK 1701 - LR 8060 - PH 1.4 PSPS - SNEATH LANE 1107 - LR 48338	

If you have any questions please feel free to reach out and I'll be happy to assist you.

```
Thanks,
```

Pacific Gas & Electric Company

i,