

From:



To:

CC:

Sent: 2/2/2021 5:30:24 PM

Subject: 2021 System hardening Weekly Summary Ran 2-2-2021

Attachments: 2021 System Hardening Weekly Summary (Updated 2-2-21) Final.xlsm

Team,

Please find attached a copy of the current week's system hardening summary for your review.

I've included your 3.4 miles of installed miles as well so those are reflected in the table.

Notable changes this week in format of the summary table would be the inclusion of the FRRB rows that is temporary as there will be a separate update later in the week to align the table close to the as seen below.

2021 YTD STATUS (As of 1/27/2021)					
Phase	Idle Facilities	Fire Rebuild	08W		Total
			GC	Contract	
Miles Constructed	TBD	TBD	0.0	0.0	0.0
Miles in Progress	TBD	TBD	38.1	9.8	47.9
Miles "Shovel Ready" Or Veg Outstanding	TBD	TBD	0.0	0.0	0.0
Other Dependencies (Waiting for Contract)	TBD	TBD	0.0	1.5 (0.9)	2.4
Miles in Dependency	TBD	TBD	2.4	3.0	5.4
Miles in Estimating	TBD	TBD	2.9	0.0	2.9
Miles Scoped (UNSE)	TBD	TBD	13.5		13.5
Miles In-Scoping (UNSE)	TBD	TBD	194.0		194.0
Miles Pre-Scoping (UNSE)	TBD	TBD	170.9		170.9
TOTAL	TBD	TBD	437.0		437.0

¹Weekly Contractor Safety Observation ²System Hardening Weekly Report

If you have any questions please feel free to reach out to me. Thanks!

Regards,



PG&E | Senior Project Controls Analyst



[Connect in Teams](#)