

From: [REDACTED]
To: [REDACTED]
CC: [REDACTED]
Sent: 2/3/2021 8:52:41 AM
Subject: RE: Reminder: System Hardening Completion data for Jan
Attachments: 2021 System Hardening Weekly Summary (Updated 2-2-21) Final v1.xlsm

Hey [REDACTED]

I've updated the mileage based on the table below. Doesn't seem like the mileage picked up in the overnight refresh so I added the values manually to the file.

[REDACTED] this contains some late breaking installed mileage but the overall total mileage doesn't shift that much from the one I sent earlier this morning.

From: [REDACTED]
Sent: Wednesday, February 03, 2021 6:38 AM
To: [REDACTED]
Subject: Re: Reminder: System Hardening Completion data for Jan

[REDACTED] is it too late to update?

Core Programs
EO Major Projects & Programs

From: [REDACTED]
Sent: Tuesday, February 2, 2021 10:28:14 PM
To: [REDACTED]
Subject: RE: Reminder: System Hardening Completion data for Jan

Hi [REDACTED]

My apologies for not sending sooner, but we also got confirmation on a Stockton project footage, noted in the table below (in addition to the ones for HB/SO in the previous attachment).

Footage (Wire Pulled)	Div	Resource	Order	Order Desc
4,802 ft	ST	GC	[REDACTED]	CWSP - PINE GROVE 1102 - LR1222 - PH 1.6
3676 ft	HB	GC	[REDACTED]	CWSP-KONOCTI 1102-LR 532 PH 10
3195 ft	SO	GC	[REDACTED]	CWSP - FITCH MOUNTAIN 1113 LR 24918

Thank You,

From: [REDACTED]
Sent: Tuesday, February 02, 2021 4:43 PM
To: [REDACTED]

Subject: RE: Reminder: System Hardening Completion data for Jan

Anureet – FYI, There is already 4584 feet for [REDACTED] and 5606 feet for [REDACTED] in DOT.

[REDACTED] – FYI. Thanks for the help!

From: [REDACTED]
Sent: Tuesday, February 2, 2021 4:17 PM
To: [REDACTED]
Subject: Re: Reminder: System Hardening Completion data for Jan

Yes please

Get [Outlook for iOS](#)

From: [REDACTED]
Sent: Tuesday, February 2, 2021 4:07:41 PM
To: [REDACTED]
Subject: RE: Reminder: System Hardening Completion data for Jan

Thank you [REDACTED]

Should we add the GC footage [REDACTED] sent earlier (attached)? Since this will be January recorded completion, we need to doubly sure we are capturing everything.

Thanks!
[REDACTED]

From: [REDACTED]
Sent: Tuesday, February 2, 2021 3:43 PM
To: [REDACTED]
Subject: RE: Reminder: System Hardening Completion data for Jan

Hi [REDACTED]

See below table, this is what I have received. The top 3 jobs are complete but we are still following up on the totals for those, I don't think we will have the info on those by 4pm today.

Order	Order Desc	MAT	Primary Status	P1	Div	Program
[REDACTED]	CWSP-MIWUK 1702-LR 38218-PH 1.3	08W	CONS		YO	System Hardening
[REDACTED]	CWSP-MIWUK 1702-LR 6018-PHASE 1.2	08W	CONS		YO	System Hardening

CWSP - MIWUK 1702 - OCB - PH 1.2	08W	CONS	YO	System Hardening
CWSP - MIWUK 1701 – OCB - PH 1.1	08W	CONS	YO	System Hardening
CWSP - MIWUK 1701 OCB PHASE 2.1	08W	CONS	YO	System Hardening
CWSP - MIWUK 1701 – OCB - PH 2.2	08W	CONS	YO	System Hardening
CWSP - MIWUK 1701_OCB - PH 1.2	08W	CONS	YO	System Hardening
CWSP - MIWUK 1701 - LR 8060 - PH 1.2	08W	CONS	YO	System Hardening
CWSP-MIWUK 1702-LR 6018-PHASE 1.3	08W	UNSC	YO	System Hardening

Thanks,

From: [REDACTED]
Sent: Tuesday, February 2, 2021 3:19 PM
To: [REDACTED]
Subject: RE: Reminder: System Hardening Completion data for Jan

Can you please send the final January construction completed in the following format? I would be updating around 5 PM, so would appreciate if you can send it by 4:30 PM.

Project / Order #	2021 Feet Installed

Thanks!

-----Original Appointment-----

From: [REDACTED]
Sent: Monday, February 1, 2021 1:00 PM
To: [REDACTED]
Subject: Reminder: System Hardening Completion data for Jan
When: Tuesday, February 2, 2021 4:30 PM-4:45 PM (UTC-08:00) Pacific Time (US & Canada).
Where: N/A

This is only a calendar reminder.