
From: [REDACTED]
To: [REDACTED]
Sent: 2/9/2021 4:19:08 PM
Subject: FW: WSHP Summary Report 2-9-21
Attachments: 2021 System Hardening Weekly Summary (Updated 2-9-21).xslm

[REDACTED]

In the last week we have had 60 miles of UNSE work assigned to project managers, prioritized based on dependency duration and I will be reviewing with the estimating team tomorrow. I would assume that within just a few days beyond tomorrow those 60 miles will be in estimating.

But, to [REDACTED] point many of these miles will be pushed to future years due to dependencies mostly related to undergrounding.

[REDACTED]

Pacific Gas and Electric Company

From: [REDACTED]
Sent: Tuesday, February 9, 2021 4:06 PM
To: [REDACTED]
Subject: WSHP Summary Report 2-9-21

Hey [REDACTED]

As requested, here is the preliminary copy of the SH weekly summary for this week. We are expecting some changes to the installed mileage for this evening so there may be some updates to the overall numbers. Another version will be sent after I pull the DOT data later tonight.

Otherwise noteworthy for this week is the change in mileage for the UNSE section which decreased (39.3) Miles due to workplan year updates for certain projects which have moved them to future years that were previously bucketed in 2021.

Let me know if you have any questions.

Regards,

[REDACTED]