
From: [REDACTED]
To: [REDACTED]
Sent: 2/16/2021 12:08:05 PM
Subject: RE: Slide for tomorrows Meeting
Attachments: 2021 System Hardening Weekly Summary (Updated 2-16-21).xslm

Hey [REDACTED]

Here is the latest copy of the Weekly summary. Note that there are some manual adjustments made to the data to encapsulate the updated scope approvals and mileage allocations that happened on Thursday. As such please do not hit the refresh button as this will override the changes made to the data.

Let me know if you have any questions related to the data.

From: [REDACTED]
Sent: Tuesday, February 16, 2021 9:19 AM
To: Yuen, [REDACTED]
Subject: FW: Slide for tomorrows Meeting

I think we are going to try to put this together for our calls tomorrow. To that end do you think you can get me the rainbow report as early as possible?

I am also open to any ideas for automation.

Thanks

From: [REDACTED]
Sent: Tuesday, February 09, 2021 6:01 PM
To: [REDACTED]
Subject: Slide for tomorrows Meeting

Below is our summary. It takes longer because we track things differently for the main system hardening work UG vs OH compared Contract vs GC so things have to be consolidated many of times. I double checked everything and I am pretty confident in the data. This includes everything we have including the carryover work which is everything PEND and above. However I want to mention that 60 miles that are through the WFGC will be in estimating hands tomorrow. I also want to say that we have no other miles beyond these to scope. Asset has said that due to potential risk model change they want to not give us any more until that is decided.

I think this should give you what you need.


Base Projects (08W)

Base 08W

Fire Rebuild (08W)

PGE-DIXIE-NDCAL-000002760

Status Group			OH	UG	Reloc/Remove	GC	Contract
Miles Constructed			4.3	-		-	-
Miles in Construction Progress			44.7	-		-	-
Ready for Construction (UNSC)	Shovel Ready (Or Veg Outstanding)		-	-		-	-
	Not Shovel Ready	Waiting for Contract Only	0.9	-		-	-
		Various Dependencies	8.2	-		-	5.4
Dependency (PEND)			7.2	-		-	-
Estimating (ESTS)			6.0	1.0		-	5.6
Unscheduled Estimating (UNSE)			WFGC Approved Not in Estimating	57.8	24.4	4.6	-
			Ready for WFGC	42.6	19.7	6.3	
			Asst Mgmt Doc	29.6	34.8	10.8	5.1
			Planning Eng Rev	1.4	7.9		
			ADE Field	19.7	6.4		
			Table Top	87.7	6.2		1.0
TOTAL				410.5	21.7	17.1	


Manager, Project Management
 Pacific Gas & Electric Company
 Major Projects and Programs
 Cell 