

Attachments:

updated notes. 2021 System Hardening Daily Summary (Updated 3-3-21) .xlsm; Meeting Notes - 2021-3-3 Hardening Action Items - Director required 1x per Week.docx

All,

Attached are the meeting notes and action items from the call from yesterdays Hardening call. The primary topics of discussions of the meeting were:

	2021 Fore				
	Base Projects (08W)		Fire Rebuild (08W)		
Status Group	GC	Contract	GC	Contract	
Miles Constructed	6.9	2.8	· .		
Miles in Construction Progress (CONS)	32.2	9.2	. 		

Ready for Construction (UNSC)		2.3	3.2	5.0		
Dependency (PEND)		3.2	3.2	-		
Estimating (ESTS)		41.5	24.0	1.7		
Unscheduled Estimating (UNSE)	Scoped	13.4		5.1		
	In Scoping	-		-		
	Pre-Scoping	-		1.0		
TOTAL		141.9		17.1		

Original Appointment	
----------------------	--

From: Sent: Monday, September 21, 2020 12:55 PM To Co Subject: Hardening Action item calls-Director required 1x per week. - See updated notes.

When: Wednesday, March 03, 2021 9:15 AM-10:15 AM (UTC-08:00) Pacific Time (US & Canada). Where: Microsoft Teams Meeting Importance: High

2021 work plan requirements-

- 1. 200 miles in estimating by end of January for new nominations
- 2. 200 miles out of estimating by end of 3-31-2021.

- 3. Construction to execute 300 miles, including fire rebuild and line removal in 2021
- 4. 300 additional miles out of estimating by the end of Q3 2021.
- 5. 200 additional miles estimated by end of 2021 for a total of <u>700</u> miles estimated in 2021.
- 6. 2021-2023 requirment >1100 miles total including 10% OH to UG/ line removal.

Thank you again for supporting the safety of our customers.

Join Microsoft Teams Meeting

United States, San Francisco (Toll)

Conference ID

Local numbers | Reset PIN | Learn more about Teams | Meeting options

Need Help with Teams? Click on the Help option in this invite to connect you directly to our Teams at PG&E Training site!

Help