
From: [REDACTED]
To: [REDACTED]
Sent: 4/23/2021 1:09:30 PM
Subject: FW: Hardening Action item calls-Director required 1x per week. - See updated notes.
Attachments: 2021 System Hardening Daily Summary (Updated 04-22-21).xlsm; Meeting Notes - 2021-4-21 Hardening Action Items - Director required 1x per Week.docx

Not sure if you have this view, sounds like this will need to be in your area .

From: [REDACTED]
Sent: Friday, April 23, 2021 1:03 PM
To: [REDACTED]
Subject: FW: Hardening Action item calls-Director required 1x per week. - See updated notes.

See attached, we cover this weekly with all departments at the tactical level.

Sincerely,

[REDACTED] PMP, SCPM
Director, Portfolio & Project management
Pacific Gas and Electric Co.

Cellular: [REDACTED]
"It is amazing what you can accomplish
If you do not care who gets the credit"
Harry S. Truman

From: [REDACTED]
Sent: Thursday, April 22, 2021 11:22 AM
To: [REDACTED]



Subject: RE: [Hardening Action item calls-Director required 1x per week](#). - See updated notes.

Team,

Attached are the meeting notes and action items for yesterdays System Hardening Meeting. The primary topics discussed:

- Oro Fino will likely be re-scoped thus not to accelerate construction at this time
- 2AF projects need a separate meeting as an option to make sure we keep crews busy
- Dependency management

Regards,




-----Original Appointment-----

From: 

Sent: Monday, September 21, 2020 12:55 PM

To:



Subject: Hardening Action item calls-Director required 1x per week. - See updated notes.

When: Wednesday, April 21, 2021 9:15 AM-10:15 AM (UTC-08:00) Pacific Time (US & Canada).

Where: Microsoft Teams Meeting

2021 work plan requirements-

1. 200 miles in estimating by end of January for new nominations – **Update needed**
2. 200 miles out of estimating by end of 3-31-2021. – only if millstone one is met and this is still being reviewed after the team receives the work.
3. Construction to execute 300 miles, including fire rebuild and line removal in 2021
4. 300 additional miles out of estimating by the end of Q3 2021- Minimum needed is a quarters worth of work in front of construction at all time after they have a quarter in hand. (Roughly 120 miles)
5. 200 additional miles estimated by end of 2021 for a total of 700 miles estimated in 2021.-Stretch target
6. 2021-2023 requirement >1100 miles total including 10% OH to UG/ line removal.

Thank you again for supporting the safety of our customers.

[Join Microsoft Teams Meeting](#)

[Redacted] United States, San Francisco (Toll)

PGE-DIXIE-NDCAL-000015939

Conference ID



[Local numbers](#) | [Reset PIN](#) | [Learn more about Teams](#) | [Meeting options](#)

Need Help with Teams? Click on the Help option in this invite to connect you directly to our Teams at PG&E Training site!

[Help](#)
