

---

**From:** [REDACTED]  
**To:** [REDACTED]  
**CC:** [REDACTED]  
**Sent:** 2/2/2021 8:29:26 PM  
**Subject:** RE: 2021 System hardening Weekly Summary Ran 2-2-2021  
**Attachments:** 2021 System Hardening Weekly Summary (Updated 2-2-21) Final.xlsm

Hey [REDACTED]

Coincidentally the total mileage that I had in my DOT prior to your update was 3.4 miles thus I had thought I had captured the information already. But looks like my copy of the DOT was not refreshed at the time you pinged me to pick up the 08W orders that were referencing so apologies for that.

Here is the updated file with the manual inputs to the orders you referenced. ■

Thanks,

[REDACTED]

---

**From:** [REDACTED]  
**Sent:** Tuesday, February 02, 2021 7:31 PM  
**To:** [REDACTED]  
**Cc:** [REDACTED]  
**Subject:** RE: 2021 System hardening Weekly Summary Ran 2-2-2021

[REDACTED]

Can you check the MAT codes for the orders I provided? They are all 08W (base work). Please double check and update the table.

Thanks!

[REDACTED]

---

**From:** [REDACTED]  
**Sent:** Tuesday, February 2, 2021 5:30 PM  
**To:** [REDACTED]  
**Cc:** [REDACTED]  
**Subject:** 2021 System hardening Weekly Summary Ran 2-2-2021

Team,

Please find attached a copy of the current week's system hardening summary for your review.

[REDACTED]

I've included your 3.4 miles of installed miles as well so those are reflected in the table.

Notable changes this week in format of the summary table would be the inclusion of the FRRB rows that is temporary as there will be a separate update later in the week to align the table close to the as seen below.

2021 YTD STATUS (As of 1/27/2021)

Phase	Idle Facilities	Fire Rebuild	08W		Total
			GC	Contract	
Miles Constructed	TBD	TBD	0.0	0.0	0.0
Miles in Progress	TBD	TBD	38.1	9.8	47.9
Miles "Shovel Ready" Or Veg Outstanding	TBD	TBD	0.0	0.0	0.0
Other Dependencies <small>(Waiting for Contract)</small>	TBD	TBD	0.0	1.5 (0.9)	2.4
Miles in Dependency	TBD	TBD	2.4	3.0	5.4
Miles in Estimating	TBD	TBD	2.9	0.0	2.9
Miles Scoped (UNSE)	TBD	TBD	13.5		13.5
Miles In-Scoping (UNSE)	TBD	TBD	194.0		194.0
Miles Pre-Scoping (UNSE)	TBD	TBD	170.9		170.9
<b>TOTAL</b>	TBD	TBD	<b>437.0</b>		<b>437.0</b>

<sup>1</sup>Weekly Contractor Safety Observation    <sup>2</sup>System Hardening Weekly Report

If you have any questions please feel free to reach out to me. Thanks!

Regards,

PG&E | Senior Project Controls Analyst |

[Connect in Teams](#)