
From:	
То:	
CC:	
Sent:	2/26/2021 3:06:36 PM
Subject:	RE: Weekly: MPP Work Plan Status & Updates
Attachments:	System Hardening Weekly Summary 02/26/21

## Hi

Attached is a current report out with the break down for today. We show 140 miles designated as 2021 work. Approximately 60 of those are out of estimating



From Sent: Friday, February 26, 2021 12:38 PM To: Cc:

Subject: FW: Weekly: MPP Work Plan Status & Updates

Hope you are doing well. Is this correct on page 7? Do we have 154+ miles of 2021 work scoped?

Looking Forward - 2021 Workplan Readiness

Scoping: System Hardening – 154.5 miles scoped for 2021 Execution

o 149.7 miles are currently in the work plan (+ 68.2 WoW); Remaining 2021 miles expected by 3/15

• TO Towers Newly added emergent Tower Replacement Vaca-Vacaville-Jameson (3rd in 2021 and 8 line since 2020)

• Work Execution PMO is working with your teams to develop cycle time / milestone reporting by program to use as guides to help support flagging issues

• CEMI-5 and OH Conductor (Wire Down Metric) two action plans submitted requests to move up that work for completion to support recovery

Thanks,

From: Sent: Friday, February 26, 2021 8:59 AM

To:

PGE-DIXIE-NDCAL-000003470

Cc:	 	,	

Subject: RE: Weekly: MPP Work Plan Status & Updates

Good Morning. Attached is our deck for today.

Original Appointment From	
Sent: Thursday, June 04, 2020 4:35 PM To:	
Cc:	
Subject: Weekly: MPP Work Plan Status & Updates	

Subject: Weekly: MPP Work Plan Status & Updates When: Friday, February 26, 2021 9:05 AM-10:00 AM (UTC-08:00) Pacific Time (US & Canada). Where: Teams

Meeting Requested by

**Purpose:** 

Weekly meeting - P&PM/Core Programs managers to drive project and programs as a team.

Meeting Organizer:

Join Microsoft Teams Meeting

Local numbers | Reset PIN | Learn more about Teams | Meeting options

Need Help with Teams? Click on the Help option in this invite to connect you directly to our Teams at PG&E Training	ıg
site!	
Help	