


From:
To:



CC:

Sent:
Subject: Meeting Notes and Actions Hardening Action item calls-Director required 1x per week. - See updated notes.
Attachments: 2021 System Hardening Daily Summary (Updated 3-3-21) .xism; Meeting Notes - 2021-3-3 Hardening Action Items - Director required 1x per Week.docx

All,

Attached are the meeting notes and action items from the call from yesterdays Hardening call. The primary topics of discussions of the meeting were:



Status Group	2021 For			
	Base Projects (08W)		Fire Rebuild (08W)	
	GC	Contract	GC	Contract
Miles Constructed	6.9	2.8	-	
Miles in Construction Progress (CONS)	32.2	9.2	-	

Ready for Construction (UNSC)		2.3	3.2	5.0
Dependency (PEND)		3.2	3.2	-
Estimating (ESTS)		41.5	24.0	1.7
Unscheduled Estimating (UNSE)	Scoped	13.4		5.1
	In Scoping	-		-
	Pre-Scoping	-		1.0
TOTAL		141.9		17.1



-----Original Appointment-----

From: [Redacted]
Sent: Monday, September 21, 2020 12:55 PM
To: [Redacted]



Subject: Hardening Action item calls-Director required 1x per week. - See updated notes.
When: Wednesday, March 03, 2021 9:15 AM-10:15 AM (UTC-08:00) Pacific Time (US & Canada).
Where: Microsoft Teams Meeting
Importance: High

2021 work plan requirements-

1. 200 miles in estimating by end of January for new nominations
2. 200 miles out of estimating by end of 3-31-2021.

3. Construction to execute 300 miles, including fire rebuild and line removal in 2021
4. 300 additional miles out of estimating by the end of Q3 2021.
5. 200 additional miles estimated by end of 2021 for a total of 700 miles estimated in 2021.
6. 2021-2023 requirement >1100 miles total including 10% OH to UG/ line removal.

Thank you again for supporting the safety of our customers.

Join Microsoft Teams Meeting

██████████ United States, San Francisco (Toll)

Conference ID ██████████

[Local numbers](#) | [Reset PIN](#) | [Learn more about Teams](#) | [Meeting options](#)

Need Help with Teams? Click on the Help option in this invite to connect you directly to our Teams at PG&E Training site!

[Help](#)
