
From: [REDACTED]
To: [REDACTED]
CC: [REDACTED]
Sent: 6/22/2021 4:04:17 PM
Subject: RE: North Complex Estimating
Attachments: System Hardening Daily Summary 06/22/21

The rainbow report gets sent to me from [REDACTED] on a daily basis. I do not save them as I really do not use them. This would represent the most up to date mileage installed, energized and QC'd.

- Do you report anywhere the weekly incremental progress and do you have targets for weekly / monthly reporting? **I do not send any report outs. We discuss the estimating tasks on our weekly estimating call. The goal as previously set up was 10 mile out of estimating monthly**
- Is it possible to break out the underground from the overhead work? I understand that at this point, there is no Overhead progress? **This is a question you would have to ask [REDACTED] or [REDACTED] as they created the rainbow report.**

Thank You,

[REDACTED]
Sr. PROJECT MANAGER – Wildfire Systems Hardening Projects
Pacific Gas and Electric
Mobile: [REDACTED]
Office: [REDACTED]

From: [REDACTED]
Sent: Tuesday, June 22, 2021 2:42 PM
To: [REDACTED]
Cc: [REDACTED]
Subject: RE: North Complex Estimating

Thanks, [REDACTED]

A couple of questions for both of you:

- Do you report anywhere the weekly incremental progress and do you have targets for weekly / monthly reporting?
- Is it possible to break out the underground from the overhead work? I understand that at this point, there is no Overhead progress?

[REDACTED] is there a location where you store the iterations of the file with the "Rainbow" chart? At this point, it appears to be the best source of 08W construction information. If not, is the current progress of 5.6 miles constructed the most up to date for this week's report (cut off 6/18/21)?

From: [REDACTED]
Sent: Tuesday, June 22, 2021 11:59 AM
To: [REDACTED]
Cc: [REDACTED]
Subject: FW: North Complex Estimating

Good morning [REDACTED]

Everything that is Miles Constructed, CONS, UNSC and Pend have been estimated.

Those in ESTS are in Progress and the UNSE are ones we are just getting assigned.

Status Group		2021 Forecast (Mil)	
		Fire Rebuild - NCF (08W)	
		GC	Contract
Miles Constructed		0.8	4.8
Miles in Construction Progress (CONS)		5.5	0.5
Ready for Construction (UNSC)		-	5.6
Dependency (PEND)		1.7	36.4
Estimating (ESTS)		3.7	12.2
Unscheduled Estimating (UNSE)	Scoped	14.7	
	In Scoping	1.5	
	Pre-Scoping	-	
TOTAL		87.4	

[REDACTED]
Central Design Manager North

Some of the measures included in this email are contemplated as additional precautionary measures intended to further reduce the risk of wildfires.

From: [REDACTED]
Sent: Monday, June 21, 2021 2:03 PM
To: [REDACTED]
Cc: [REDACTED]
Subject: RE: North Complex Estimating

The chart below shows how many miles are in the current status. We do not have a regular report that automatically shows what was completed the previous week / month. I manually provide that information to my team on our estimating calls.

Thank You,

[REDACTED]
Sr. PROJECT MANAGER – Wildfire Systems Hardening Projects
Pacific Gas and Electric
Mobile: [REDACTED]
Office: [REDACTED]

From: [REDACTED]
Sent: Monday, June 21, 2021 1:28 PM
To: [REDACTED]

Cc: [REDACTED]
Subject: RE: North Complex Estimating

Thanks, [REDACTED]

My interpretation is that 15.9 total O8W miles have been estimated – is that correct? Is it possible to obtain figures for Underground and Overhead, and also weekly progress?

[REDACTED]

Status Group	2021 Forecast (Mil)	
	Fire Rebuild - NCF (O8W)	
	GC	Contract
Miles Constructed	0.8	4.8
Miles in Construction Progress (CONS)	5.5	0.5
Ready for Construction (UNSC)	-	5.6
Dependency (PEND)	1.7	36.4
Estimating (ESTS)	3.7	12.2
Unscheduled Estimating (UNSE)	Scoped	14.7
	In Scoping	1.5
	Pre-Scoping	-
TOTAL		87.4

From: [REDACTED]
Sent: Monday, June 21, 2021 12:36 PM
To: [REDACTED]
Cc: [REDACTED]
Subject: RE: North Complex Estimating

look at the tab labelled FRRB-NCF

Thank You,

[REDACTED]
Sr. PROJECT MANAGER – Wildfire Systems Hardening Projects
Pacific [REDACTED]
Mobile: [REDACTED]
Office: [REDACTED]

From: [REDACTED]
Sent: Monday, June 21, 2021 12:23 PM
To: [REDACTED] >
Cc: [REDACTED]
Subject: North Complex Estimating

Hi, [REDACTED]

We met with [REDACTED] to coordinate dashboard reporting for the North Complex fire. She indicated that estimating is close to complete for the O8W work, and that you have a report that you maintain based on the AO download from SAP. Could you send that report to us for our use in the Estimating section of the dashboard and perhaps in other reporting efforts such as the CRRP Tableau dashboard.

Thanks again for your help,

