

From: [REDACTED]
Sent: Tuesday, July 20, 2021 9:07 AM
To: [REDACTED]
Subject: Bucks High Level assessment

[REDACTED]
 Agenda for meeting with Asset management:

Alignment with our polygons to pre-scoped hardening job.

Bucks Creek 1101

Phase 1- work within Bucks Creek switchyard. 0 meters, 1200'

Phase 2- Hwy 70 from Bucks Creek Sub south to SW 941 – 5 meters

Phase 3- Hwy 70 from SW 941 to EOL – 3 meters

Assumption in the table.

- All pending and emergency EC pole tags included.
- Inaccessible scale 1 lowest , 10 best, Below 5 consider most work HEC
- Trees will average between [REDACTED] per unit
- OH Hardening will require 100% of total poles to be replaced + inner sets
- OH hardening will forecast [REDACTED] line, [REDACTED] veg per mile due to access
- UG will forecast [REDACTED] per mile + extended temp generation costs.
- Phase 2 was only accessed at 60% anticipated damage pole count to exceed 30 once ground assessment is completed.

section	Estimate status	Accessibililty 1-10	Damaged poles	Total poles	Avg veg unit per span
Phase 1	estimated	10	0	4	0
Phase 2	In estimating	7	19	49	24
Phase 3	In estimating	3	27	60	30

[REDACTED] | Supervisor- Construction Management- North Valley
 Pacific Gas and Electric Company
 [REDACTED] cell | [REDACTED]