

Office Items Report



**Confidential Transmission information - DO NOT forward to PG&E Energy Supply employees.
(For Company use only)**

Wednesday

07/14/2021

Operations Supervisor: [REDACTED]

Operations Supervisor: [REDACTED]

0736 Malin-Round Mountain #1-500kV line series capacitor bank #1 at Round Mountain removed from service for scheduled work. No additional COI limitations. Scheduled return 07/15/21.

0825 Moss Landing-Metcalf 500kV line forced out of service to replace NG insulators at tower 004/024 found during enhanced inspection. No customer interruption. 1553 Crew reports off with all work complete. 2125 Line re-cleared to replace NG "A" phase CCVT and broken insulators on SW 5435 at Moss Landing SW STA found during return switching. Estimated return 07/16/21.

1058 Caribou-Table Mountain 230kV line relayed and did not test due to automatic reclosing disabled due to Dixie Fire. On the trouble, Caribou PH #1, PH #2, Hamilton Branch PP and SPI Quincy separated. Caribou 230kV, 115kV, 60kV buses, #9-230/13.8kV transformer, #11-230/115/60kV transformer bank, #2-115/12kV transformer, Butt Valley-Caribou 115kV line, Caribou #2, Caribou-Plumas JCT, Caribou-Westwood (Westwood to Hamilton Branch section) and Hamilton Branch-Chester 60kV lines de-energized. Sustained interruption to PSREC, Chester, Collins Pine, Hamilton Branch, Grays Flat, East Quincy, Gansner, Spanish Creek, Crescent Mills and Big Meadows. Weather clear. 1251 Caribou PH #1, PH #2, Caribou 230kV, 115kV, 60kV buses, #9-230/13.8kV transformer, #11-230/115/60kV transformer bank and #2-115/12kV transformer returned to service. Caribou Island established with Caribou PH #1 unit #2 in isochronous mode for frequency control. 1255 Butt Valley-Caribou 115kV line returned to service restoring Butt Valley PH (offline). 1259 Caribou #2-60kV line returned to service restoring Grays Flat, Gansner, Crescent Mills and Spanish Creek. 1319 Butt Valley-Caribou 115kV line de-energized per P.E. recommendation for Caribou Island set-ups. Sustained interruption to Butt Valley PH (offline). 1323 Caribou-Westwood (Westwood to Hamilton Branch section) and Hamilton Branch-Chester 60kV lines returned to service restoring Big meadows, Hamilton Branch, Hamilton Branch PP, Collins Pine and Chester. 1400 East Quincy restored from Gansner. 1415 Caribou-Plumas JCT 60kV line returned to service restoring SPI Quincy (offline) and PSREC. No estimated return.

1636 Per CAISO dynamic study COI available for 4800MW north to south and 3675MW south to north.

Operations Supervisor: [REDACTED]

1851 Diablo-Midway #3-500kV line forced out of service to replace missing shoe pin at tower 007/027 found during enhanced inspection. No customer interruption. Estimated return 07/15/21.