

SWITCHING LOG

Switching Log Number: 21-89207

Page **1 OF** NDCC

Purpose: **BUCKS CREEK 1101 OUTAGE FOR CAL FIRE - DIXIE FIRE**

OPER NUM	Station or Location	Operation	Apparatus Number	Instructions	Time Given	Executed By Person	Time Executed	Time Reported
1.	FIELD	RPTS	----	CAL FIRE - BILL RIED -REQUESTS BUCKS CREEK 1101 OPEN TO DE-ENERGIZE LINE TWD DIXIE FIRE TO SOUTH , CAL FIRE IC PREDICTS FIRE WILL BE APPROACHING BUCKS CREEK 1101 CIR AT APROX 0300	----		1959	----
2.	BUCKS CREEK SCADA	OPEN	1101/2	C/OPEN DE-ENERGIZING	----		2000	----
3	CREW	RPTS	ON	SECT OF BUCKS CREEK 1101 BET:	-		0620	-
-	✓	✓	✓	941 & EOL WITH PTBF	-	↓	↓	-
4		RPTS	OFF	SECT OF BUCKS CREEK 1101 BET:	-		2103	-
-		✓	✓	941 & EOL WITH REMOVED	-	↓		-
-		✓	✓	PTBF	-	↓		-
5		RPTS	-	CLEARANCE HOLDER CONFIRMS HAS VISUALLY INSPECTED THE CLEARED AREA FOR WORKERS, GROUNDS, AND EQUIPMENT IN THE CLEAR, AND EQUIPMENT IS BEING RETURNED IN THE SAME STATE AS RECEIVED	-			-
-		✓	✓		-	↓		-
6		RPTS	-	ALL JUMPS & C/OUTS AT 17733 REMOVED PER CAL FIRE	-		2105	-
-		-	-	REPLACED W/ OH WIRE-LINE + BUCK. STILL MULTIPLE	-			-
-		-	-	ISSUES ON BUCKS CREEK 1101 TO ADDRESS	-			-

Switching Prepared By:	Date:	Switching Checked By:	Date:	Switching Checked by:	Date:	Switching Directed By:	Date:
	07-14-21						7/14/21
	7/10/21						7-18-21



SWITCHING LOG

Switching Log Number:

21-89207

Page 2 OF

NORTHERN DISTRIBUTION CONTROL CENTER

Purpose: BUCKS CREEK 1101 FIRE OUTAGE

OPER NUM	Station or Location	Operation	Apparatus Number	Instructions	Time Given	Executed By Person	Time Executed	Time Reported
7	CREW	RPTS	—	ON BUCKS CREEK 1101 BET: 941 TO EOL	—	[REDACTED]	0956	—
-				using grounds PER TRSF ETOU:?			↓	
8				OFF BUCKS CREEK 1101 BET: 941 TO EOL			1748	
-				W/ ALL GND'S ^{RMVD} PER TRSF			↓	
9				CLEARANCE HOLDER CONFIRMS HAS VISUALLY INSPECTED THE CLEARED AREA FOR WORKERS, GROUNDS, AND EQUIPMENT IN THE CLEAR, AND EQUIPMENT IS BEING RETURNED IN THE SAME STATE AS RECEIVED.			1740	
-							↓	
-							↓	
10.	CREW	OPEN	17137	COLBT MOL (DEAD LINE)	0836	[REDACTED]	1053	1103
11.		OPEN	—	^{OTS} FLYING BELLS 5 SPANS CO SIDE OF	1105		1129	1139
L				17137 ODL & TAG MOL, C/open			L	L
12.	NOCC	VERIFY	—	ALL PERSONEL IN THE CLEAR, CREW STOOD			onout	—
L	 	 	 	DOWN ON 21-91389			L	—
13.	BUCKS CREEK SUB	CHK	1101/2	open @ SEMA	1139	[REDACTED]	1143	1153
14.	L	PLACE	1101/2	SCADA ON LOCAL	L	L	L	L

Switching Prepared	Date: 7/26/21	Switching Checked By:	Date:	Switching Checked By:	Date:	Switching Directed By:	Date:
[REDACTED]						[REDACTED]	7-26-21
	7-26-21					[REDACTED]	7/26/21



SWITCHING LOG

Switching Log Number: 21-89207

Page 3 OF

NORTHERN DISTRIBUTION CONTROL CENTER

Purpose: BUCKS CREEK 1101 FIRE OUTAGE

OPER NUM	Station or Location	Operation	Apparatus Number	Instructions	Time Given	Executed By Person	Time Executed	Time Reported
15.	BUCKS CREEK SUB	CHK	1101/2	GRD RLY C/IN	1137	[REDACTED]	1144	1153
16.		CHK	1101/2	RCL RLY C/OUT				
17.		CLO	1101/2	C/CLO ENER BUCKS CREEK ACT STATION SERVICE				
18.		CHK	1101/2	NO LO			1145	
19.		CHK	1101/2	CLO @ SEMA				
20.		VERIFY	-	STATION SERVICE RESTORED				
21.		PLACE	1101/2	SADA ON REMOTE			1146	
22.	CREW	RPTS	-	ON BUCKS CREEK 1101 BET: 17137		[REDACTED]	1155	
L	L	L	L	& EOL USING GROUNDING PTF		L	L	L
23.	 	 	 	OFF BUCKS CREEK 1101 BET: 17137 &	 	 	OUT	1129
L	 	 	 	EOL WITH GROUNDING Rem PTF	 	 	 	
24				CLEARANCE HOLDER CONFIRMS HAS VISUALLY INSPECTED THE CLEARED AREA FOR WORKERS, GROUNDS, AND EQUIPMENT IN THE CLEAR, AND EQUIPMENT IS BEING RETURNED IN THE SAME STATE AS RECEIVED.				

Switching Prepared By:	Date:	Switching Checked By:	Date:	Switching Checked By:	Date:	Switching Directed By:	Date:
[REDACTED]	7-28-21	[REDACTED]		[REDACTED]		[REDACTED]	7-28-21

SWITCHING LOG

Switching Log Number: 21-89207

Page 4 OF

NDCC

Purpose: **BUCKS CREEK 1101 FIRE OUTAGE**

OPER NUM	Station or Location	Operation	Apparatus Number	Instructions	Time Given	Executed By Person	Time Executed	Time Reported
25.	---	---	---	REPORTS ON A SECTION OF BUCKS CREEK 1101 CIR BET: 17137 & EOL ASSUMING <u>YES</u> GRDS PTF	0807		0807	0807
26.	---	---	---	REPORTS OFF A SECTION OF BUCKS CREEK 1101 CIR BET: 17137 & EOL WITH WORK STILL IN PROGRESS & GRDS STILL APPLIED PTF	0809		0809	0809
<u>27</u>	<u>---</u>	<u>---</u>	<u>---</u>	<u>REPORTS OFF A SECTION OF BUCKS CREEK 1101 CIR BET: 17137 + EOL WITH ALL WORK COMPLETED + ALL GROUNDS REMOVED PTF</u>	<u>---</u>		<u>0808</u>	<u>---</u>
<u>---</u>	<u> </u>	<u>---</u>	<u>---</u>		<u> </u>		<u> </u>	<u> </u>
<u>---</u>	<u> </u>	<u>---</u>	<u>---</u>		<u> </u>		<u> </u>	<u> </u>
<u>---</u>	<u> </u>	<u>---</u>	<u>---</u>		<u> </u>		<u> </u>	<u> </u>
<u>28</u>	<u>---</u>	<u>---</u>	<u>---</u>	CLEARANCE HOLDER CONFIRMS HAS VISUALLY INSPECTED THE CLEARED AREA FOR WORKERS, GROUNDS, AND EQUIPMENT IN THE CLEAR, AND EQUIPMENT IS BEING RETURNED IN THE SAME STATE AS RECEIVED.				
<u>---</u>	<u> </u>	<u>---</u>	<u>---</u>		<u> </u>		<u> </u>	<u> </u>
<u>---</u>	<u> </u>	<u>---</u>	<u>---</u>		<u> </u>		<u> </u>	<u> </u>
<u>---</u>	<u> </u>	<u>---</u>	<u>---</u>		<u> </u>		<u> </u>	<u> </u>

Switching Prepared By:	Date:	Switching Checked By:	Date:	Switching Checked by:	Date:	Switching Directed By:	Date:
	07-29-21						7/29/21
							8.3.21

