





Potential template for other Tx services. Involves 4 spans of OH up the slope, and a riser pole next to highway.

This should have been considered as similar to the other service. We can't recommend a trench up a cliff.

This was on a turn-off along the highway.  
The north side of the bridge has the 50' distance from the  
highway that we would want. We're looking at trenching  
across the highway and replacing the pole where it is.  
The south side of the bridge involves a new riser pole  
next to the highway.







