

Sent: 5/6/2021 11:14:54 AM

Subject: Notes and Action Items: Shortening Due to ELT-Hardening Action item calls-Director required 1x

per week. - See updated notes.

Attachments: 2021 System Hardening Daily Summary (Updated 05-06-21).xlsm; Meeting Notes - 2021-05-05

Hardening Action Items - Director required 1x per Week.docx

All,

Attached are the notes, action items and "Rainbow Report" from our Wednesday Director call. This was a shortened meeting, thus the primary discussion revolved around Estimating, Joint Pole and Environmental dependencies.

Regards,

Manager, Project Management
Pacific Gas & Electric Company
Major Projects and Programs



Subject: Shortening Due to ELT-Hardening Action item calls-Director required 1x per week. - See updated notes.

When: Wednesday, May 05, 2021 10:00 AM-10:30 AM (UTC-08:00) Pacific Time (US & Canada).

Where: Microsoft Teams Meeting

2021 work plan requirements-

- 1. 200 miles in estimating by end of January for new nominations Update needed
- 2. 200 miles out of estimating by end of 3-31-2021. only if millstone one is met and this is still being reviewed after the team receives the work.
- 3. Construction to execute 300 miles, including fire rebuild and line removal in 2021
- 4. 300 additional miles out of estimating by the end of Q3 2021- Minimum needed is a quarters worth of work in front of construction at all time after they have a quarter in hand. (Roughly 120 miles)
- 5. 200 additional miles estimated by end of 2021 for a total of 700 miles estimated in 2021.-Stretch target
- 6. 2021-2023 requirment >1100 miles total including 10% OH to UG/ line removal.

Thank you again for supporting the safety of our customers.

United States, San Francisco (Toll)

Conference ID:

<u>Local numbers</u> | <u>Reset PIN</u> | <u>Learn more about Teams</u> | <u>Meeting options</u>

Need Help with Teams? Click on the Help option in this invite to connect you directly to our Teams at PG&E Training site!

Help