

From:
To: [REDACTED]
CC: [REDACTED]
Sent:
Subject: Action(s) - Week of 5/24/21
Attachments: RE: Approximate Hardening Cost per Mile; RE: Intumescent pole fire; WGRC Approvals 5/20/21 - Materials

Team,

The following items I have on my radar:

EASOP – Test against various OH/UG projects to ensure OPx accurate – Due 5/27/21	CWSP – 2022-23 – New circuits for review by 6/2	Volta 1101 - need key sketches, work descriptions and analysis – by 6/2	Ignition Review – 2021 ignitions – How many ignitions on hardened facilities – by 5/28	Ongoing – Update tracker including Executive and SAP status	Vacation	2019 WMCE Filing – Data Requests
CWSP – 2022/23 – order creation – Create orders and build WBS on new 2022-2023 work approved 5/20 due by 5/26	PSS review of Placerville 2106 on-hold projects – Decision slide need for 5/19	North Complex – Update tracker and support	Ignition Review – Intumescent pole fire – Inject yourself into the investigation (attached)	AA’s – FRRB Remote Grid – Elk Creek and Fitch Mountain – awaiting reviewer approval		2020 – WMP Filing – Data Requests
PSPS – Review Dunbar 1101 – to develop whole circuit analysis	Follow-up with [REDACTED] requested by WGSC to hold Alleghany 1101 PSPS in favor of permanent single customer generation.	Deschutes 1104 – Economic Analysis and presentation preparation – by 6/2	Putah Creek 1102 - need key sketches, work descriptions and analysis – by 6/2	Support Order creation and tracker updates for new CWSP 2022-2023 projects		2023-2026 – GRC Filing – Testimony and Workpaper development
	PSS Recommended work – Schedule mtgs with PSS to review on-hold projects and scope – wk of 5/24	CWSP 2022-2023 (207.11 miles) – Planning/B&V assignment	Ongoing – EC tag(s) H status – provide update on closed/cancelled H tags and converted YTD – by 5/28	Need update to AA template, new cost figures and Delegation of authority –		2021 – WMP Filing – Revision requests

				(attached)	
	Update PSS completion narrative to match current expectations and process.	CWSP Scoping – Need to develop scoping and key-sketch dates for all 2022 planned ckts/work	Ongoing – Support ADF RADA and Foundry teams to ensure SH mapping and risk mapping	On-hold work – review segments for pixel level risk so that sections of high risk could be targeted and scope shrunk.	Support – Risk analytics for 2022 risk model
	Santa Ynez – Scoping meeting preparation		May Training – CORP-9045; ISEC-9021 – by 5/28	Need Status of 2022 Workplan – Project specific and status.	WSPE Learning Series – New slide presentation
			June Training – SAFE-6601 – by 6/18		May Training – Code of Conduct

Please let me know if I am missing anything major.

 | Manager, Grid Design
 Pacific Gas and Electric Company
