
From: [REDACTED]
To: [REDACTED]
CC: [REDACTED]
Sent: 4/26/2021 9:42:33 AM
Subject: FW: Hardening Action item calls-Director required 1x per week. - See updated notes.
Attachments: 2021 System Hardening Daily Summary (Updated 04-22-21).xism; Meeting Notes - 2021-4-21 Hardening Action Items - Director required 1x per Week.docx

Notice: This message is being sent from an external partner who is authorized to send email on PG&E's behalf.

[REDACTED]

Based on [REDACTED] email below and the re-scoping of the Oro Fino project, is there a current re-scoping or change of scope report out there? Or should the System Hardening External Coordination group refer to column BL – Workplan Status which indicates Remove or Keep? I just wanted to clarify on the data accuracy before including in a condensed report tailored to the external group. Let me know your thoughts or if we ought to reach out to [REDACTED] or someone else directly.

Thank you!

[REDACTED] | Keadjian Associates, LLC

O: [REDACTED] | M: [REDACTED]
www.keadjian.com | [REDACTED]

From: [REDACTED]
Sent: Thursday, April 22, 2021 11:22 AM
To: [REDACTED]

[REDACTED]



Subject: RE: Hardening Action item calls-Director required 1x per week. - See updated notes.

Team,

Attached are the meeting notes and action items for yesterdays System Hardening Meeting. The primary topics discussed:


- Oro Fino will likely be re-scoped thus not to accelerate construction at this time
- 2AF projects need a separate meeting as an option to make sure we keep crews busy
- Dependency management

Regards,



-----Original Appointment-----

From: [REDACTED]
Sent: Monday, September 21, 2020 12:55 PM
To: [REDACTED]



Subject: Hardening Action item calls-Director required 1x per week. - See updated notes.
When: Wednesday, April 21, 2021 9:15 AM-10:15 AM (UTC-08:00) Pacific Time (US & Canada).
Where: Microsoft Teams Meeting

2021 work plan requirements-

- 1. 200 miles in estimating by end of January for new nominations – **Update needed**
- 2. 200 miles out of estimating by end of 3-31-2021. – only if millstone one is met and this is still being reviewed after the team receives the work.
- 3. Construction to execute 300 miles, including fire rebuild and line removal in 2021
- 4. 300 additional miles out of estimating by the end of Q3 2021- Minimum needed is a quarters worth of work in front of construction at all time after they have a quarter in hand. (Roughly 120 miles)
- 5. 200 additional miles estimated by end of 2021 for a total of 700 miles estimated in 2021.-Stretch target
- 6. 2021-2023 requirment >1100 miles total including 10% OH to UG/ line removal.

Thank you again for supporting the safety of our customers.

[Join Microsoft Teams Meeting](#)

[Local numbers](#) | [Reset PIN](#) | [Learn more about Teams](#) | [Meeting options](#)

Need Help with Teams? Click on the Help option in this invite to connect you directly to our Teams at PG&E Training site!

[Help](#)
